

Post Office Box 30
14-3860 Kapoho Paho Rd.
Pahoa, Hawaii 96778
Telephone (808) 965-6233
Facsimile (808) 965-7254

03 MAY 22 AM 10:08 ENGINEERING

RECEIVED

03 MAY 21 A 9:05

DEPT. OF LAND
& NATURAL RESOURCES
STATE OF HAWAII

45192
PUNA
GEOTHERMAL VENTURE



HAWAII

pk

May 15, 2003

Mr. Peter Young
Department of Land and Natural Resources
P. O. Box 621
Honolulu, HI 96809

RE: KS-11 COMPLETION REPORT

Dear Mr. Young:

Pursuant to the Department of Land and Natural Resources (DLNR) Plan Of Operation, Puna Geothermal Venture (PGV) hereby submits the final completion report for Kapoho State 5 (KS-5) production well.

Should there be any questions, please do not hesitate to call me at (808) 965-6233.

Sincerely,

Michael Kaleikini
for

Barry T. Mizuno
Owner's Representative

Enclosure: KS-5 Completion Report 2003

C: Eric Tanaka, DLNR (w/attachment)
Bill Wiebe, PGV

T:\BTM\CORRES.OUT\DLNR\KS-5\030515ks-5CompReport.doc

We certify that this document and all the attachments are true, accurate, and complete, pursuant to HAR11-60.1-4

**WELL KS-5
COMPLETION REPORT**

for

PUNA GEOTHERMAL VENTURE

Resource Recovery Project

Puna, Hawaii

by

Richmond Energy Services, Inc.

Richmond, California, USA

May, 2003

Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

1. Well Summary Report

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Operator: Puna Geothermal Venture
API No:
Spud Date: 23-Aug-02
Location: 14-3860 Kapoho-Pahoa Rd

Field:
Working Interest:

Reports for 06:00 on date shown

17-Aug-02 Current Depth: 88 Hole Drilled: 88 Ave ROP: 14.7

Current Ops: open hole t/20"

Operations Summary:

Drill Pilot Hole T/88' (Cavity @ 19' & 32') (6 hrs)

Open Hole T/ 20 " F/ 0 ' - T/88 ft (4 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,000

Well Costs: \$40,000

Drilling Days: 1

Completion Days:

18-Aug-02 Current Depth: Hole Drilled: Ave ROP:

Current Ops: P/u Tools & Drill Rat Hole

Operations Summary:

P/u Tools & Drill Rat Hole (10 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,000

Well Costs: \$80,000

Drilling Days: 2

Completion Days:

19-Aug-02 Current Depth: 88 Hole Drilled: 88 Ave ROP:

Current Ops: Open Hole T/36"

Operations Summary:

P/U 36" hole Opener & strap Bit (3 hrs)

Open Hole t/36" T/21' (8 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,000

Well Costs: \$120,000

Drilling Days:

Completion Days:

20-Aug-02 Current Depth: 88 Hole Drilled: 88 Ave ROP:

Current Ops: Open Hole T/36"

Operations Summary:

Work On Hole Opener (2.383333 hrs)

Open Hole T/ 36" From 21' T/26' (2.5 hrs)

Work Stuck Hole Opener (2.5 hrs)

Clean Out Hole (1.5 hrs)

OPen Hole T/36' From 26' t/29' (1 hrs)

Mud Data: None

Surveys: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Daily Costs: \$40,000	Well Costs: \$160,000
	Drilling Days: 3	Completion Days:
21-Aug-02	Current Depth:	Hole Drilled: Ave ROP:
	Current Ops: Open Hole T/36"	
	Operations Summary:	
	Open Hole t/36" F/29' T88' (11.5 hrs)	
	Clean Hole (0.5 hrs)	
	Lay DN BHA & Hole Opener (1 hrs)	
	Rig Floor T/ Run Conductor (1.5 hrs)	
	Run 30 " Conductor (0.5 hrs)	
	Center 30 " Conductor W/ Rotary Table (0.5 hrs)	
	Cmt 30" Conductor (1.5 hrs)	
	Mud Data: None	
	Surveys: None	
	Daily Costs: \$40,000	Well Costs: \$200,000
	Drilling Days: 4	Completion Days:
22-Aug-02	Current Depth: 88	Hole Drilled: Ave ROP:
	Current Ops: Drlg Cmt	
	Operations Summary:	
	Nipple Up Conductor (11 hrs)	
	Measure BHA (1 hrs)	
	Pick Up & Make Up 26" Bit & BHA (3 hrs)	
	Repack Swivel (1.5 hrs)	
	Drill Cmt F/83' (0.5 hrs)	
	Mud Data: None	
	Surveys: None	
	Daily Costs: \$40,000	Well Costs: \$240,000
	Drilling Days: 5	Completion Days:
23-Aug-02	Current Depth: 163	Hole Drilled: 75 Ave ROP: 6.3
	Current Ops: Drilling 26" hole	
	Operations Summary:	
	Drlg. 26" Hole F/85' T/99' [lost full returns @ 95' , tight hole @ 95 ft. pump high vis sweeps as needed (3 hrs)	
	Pick Up 10" monel (1.5 hrs)	
	Rig Maintaince & housekeeping While Addressing Rig Operating Safety (7.5 hrs)	
	Drill F/99' T/124' (7 hrs)	
	P/U 10" DC. & 26' Stb. (2.5 hrs)	
	Drill F/124' T/163' (2 hrs)	
	Service Rig (0.5 hrs)	
	Mud Data: MW: 8.5 Viscosity: 65 Filtrate: 20	
	Surveys: None	
	Daily Costs: \$45,000	Well Costs: \$285,000
	Drilling Days: 6	Completion Days:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

24-Aug-02 Current Depth: 273 Hole Drilled: 110 Ave ROP: 13.8

Current Ops: Drilling

Operations Summary:

Drig. 26" Hole f/ 163' T/230' (4.5 hrs)

Work Tight Hole (1.5 hrs)

Work On Swivel (4 hrs)

Wash & ream T/Bottom @230' (1 hrs)

Drig. F/230" T/239' (1.5 hrs)

Work Tight Hole (2 hrs)

Trip Out (1 hrs)

Change Bit & Strap Weld, Change Out BHA. (5.5 hrs)

Trip In Hole (1 hrs)

Drig. F /238 T/273 (2 hrs)

Mud Data: MW: 8.5 Viscosity: 65 Filtrate: 20

Surveys: None

Daily Costs: \$39,053

Well Costs: \$324,053

Drilling Days: 7

Completion Days:

25-Aug-02 Current Depth: 422 Hole Drilled: 149 Ave ROP: 20.6

Current Ops: Wait On Water

Operations Summary:

Drig. 26" Hole F/273" T/343' (4.25 hrs)

Trip Out Wait On Water [layed dn. 1 jt. hw. drill pipe (2.75 hrs)

Wait On Water [tie into city/county fire hydrant] (5 hrs)

Trip In 50' Fill [bridge@ 263] (0.5 hrs)

Wash & Ream t/ Bottom@343' (2 hrs)

Drill F/343' T/392' [no returns] (2.5 hrs)

Clean Hole F/ Survey [bridge or ledge @ 263'] (2 hrs)

Drill f/ 392' T 422' (0.5 hrs)

Pull 2 Stands Wait On Water (4.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,561

Well Costs: \$364,613

Drilling Days: 8

Completion Days:

26-Aug-02 Current Depth: 599 Hole Drilled: 177 Ave ROP: 14.2

Current Ops: Working Stuck Pipe.

Operations Summary:

Wait On Water (4 hrs)

Trip In Hole (0.5 hrs)

Wash & Ream T/422' (1.5 hrs)

Drill F/422'T/510' [no returns] (7.5 hrs)

Survey @ 390' [1 Deg.] (0.5 hrs)

Drill T/599' (5 hrs)

Work Stuck Pipe @ 599' (5 hrs)

Mud Data: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Surveys: None		
	Daily Costs: \$43,137	Well Costs: \$407,751	
	Drilling Days: 9	Completion Days:	
27-Aug-02	Current Depth: 599	Hole Drilled: 0	Ave ROP:
	Current Ops: Jar & Pump Sweeps Attempting To Unstick Bha.		
	Operations Summary:		
	Work Stuck Pipe. [worked & moved string up hole 5' to 593'] (24 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$47,198	Well Costs: \$454,949	
	Drilling Days: 10	Completion Days:	
28-Aug-02	Current Depth: 599	Hole Drilled: 0	Ave ROP:
	Current Ops: Prepare To Fish Drill String Using BH- Inteq Fishing Hand,		
	Operations Summary:		
	Work Stuck Pipe [Jarred pipe up hole t/536'] (24 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$52,596	Well Costs: \$507,545	
	Drilling Days: 11	Completion Days:	
29-Aug-02	Current Depth: 599	Hole Drilled: 0	Ave ROP:
	Current Ops: Work Stuck Pipe		
	Operations Summary:		
	Work Stuck Pipe (15 hrs)		
	Rig&Run Free Point {string free t/1st stb.} (2 hrs)		
	Mix High Vis. Pill & Pump Down Back Side (2 hrs)		
	Visually Inspect Derrick, Replace Bolts On Standpipe & Ladder (3 hrs)		
	Prepair F/Backoff Shot (2 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$38,903	Well Costs: \$546,448	
	Drilling Days: 12	Completion Days:	
30-Aug-02	Current Depth: 599	Hole Drilled: 0	Ave ROP:
	Current Ops: Working Stuck Pipe,Waiting F/Arrival Of Explosives T/Back Off Drill String		
	Operations Summary:		
	Wait On Explosives T/Back Off Drill String (7 hrs)		
	Safety Meeting On Freepoint & Back Off W/ Explosives (1 hrs)		
	Freepoint & Backoff @ 403' (2.5 hrs)		
	Trip Out Lay Dn Bha (2 hrs)		
	P/U Fishing Bha {magnaflux jars, collars, subs } (10 hrs)		
	Jar & Work Fish (1.5 hrs)		
	Mud Data: None		
	Surveys: None		

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Daily Costs: \$40,984	Well Costs: \$587,432
	Drilling Days: 13	Completion Days:
31-Aug-02	Current Depth: 599	Hole Drilled: 0
	Current Ops: Jarring on fish	Ave ROP:
	Operations Summary:	
	Jar on fish (7 hrs)	
	Safety meeting on removeing goose neck from kelly. (0.5 hrs)	
	Remove kelly hose and goose neck (1 hrs)	
	Run Free Point Back Off @ 483' (4.5 hrs)	
	Trip Out Lay Dn. Fish (3.5 hrs)	
	Magnaflux Kelly,Saversub,Cross-over subs. (1 hrs)	
	Install Kelly Hose & Gooseneck (1 hrs)	
	Pick Up Fishing Tools & 9" drill collers (4 hrs)	
	Jar On Fish [top of fish @483' 49' of fish in hole] (1.5 hrs)	
	Mud Data: None	
	Surveys: None	
	Daily Costs: \$40,754	Well Costs: \$628,186
	Drilling Days: 14	Completion Days:
01-Sep-02	Current Depth: 599	Hole Drilled: 0
	Current Ops: Jarring On Fish	Ave ROP:
	Operations Summary:	
	Jar On Fish (7 hrs)	
	Pick Up Trimmie Pipe Run In T/482' (3 hrs)	
	Mix mud (0.5 hrs)	
	Pump 30 Bbl Hi-Vis Mud Down Back Side, Pump Down Jetting String While Reciprocating Trim Pipe (4.5 hrs)	
	Lay Down Trim Pipe (0.5 hrs)	
	Rig Up And Run Back Off Shot ,Couldn't Reach Back Off Depth,Pull And Lay Down Shot Tools (1 hrs)	
	Run 1" Trimmie Pipe Inside Drill String And Jet Down To Top Of Mud-motor Lay Down Trim Pipe. (4.5 hrs)	
	Safety Meeting, Run Backoff Shot And Attemt To Back Off,Shot Failed (3 hrs)	
	Mud Data: None	
	Surveys: None	
	Daily Costs: \$40,575	Well Costs: \$668,761
	Drilling Days: 15	Completion Days:
02-Sep-02	Current Depth: 599	Hole Drilled: 0
	Current Ops: Running Free Point To Back Off	Ave ROP:
	Operations Summary:	
	Pick Up And Run Trim Pipe Down Back Side (3 hrs)	
	Circ. Trim Pipe Down BacksideOf Drill String F/487' T522'	
	Pump High Vis. Pill. (4.5 hrs)	
	Lay Down Trim Pipe (0.5 hrs)	
	Pick Up Kelly Try To Pump Through Drillstring,Set Back Kelly	

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Pick Up Kelly Try To Pump Down Drillstring Set Back Kelly (1 hrs)
Jar On Fish. (2.5 hrs)
Pick Up Trim Pipe Pump Down Backside To 522' Lay Down Trim Pipe (2 hrs)
Jar On Fish (1 hrs)
Inspect Crown, Derrick, Ect, After Jarring (1 hrs)
Pick Up Trim Pipe Work Trim Pipe Down To 488' Lay Down Trim Pipe (5.5 hrs)
Rig And Run Back Off Shot (1.5 hrs)
Pick Up Kelly Try To Circ. (0.5 hrs)
Run Free Point Tools (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$47,316

Well Costs: \$716,077

Drilling Days: 16

Completion Days:

03-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Jarring On Fish

Operations Summary:

Back Off Fish. (1.5 hrs)
Trip Out Lay Down Accelerators And 20" Stb. (2.5 hrs)
Wait On Orders (3 hrs)
Make Up Over Shot (1 hrs)
Slip And Cut 110' Drilling Line (2 hrs)
Trip In Hole (2.5 hrs)
Safety Meeting , Rig Up And Run Backoff Shot. [1st shot failed, run 2nd shot. (3 hrs)
Trip Out Lay Down Fish And Tools. (2 hrs)
Trip In P/U New Jars And Acc. (2.5 hrs)
Jar On Fish. (4 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$47,141

Well Costs: \$763,219

Drilling Days: 17

Completion Days:

04-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Washing And Foaming Down Backside

Operations Summary:

Jar On Fish (2 hrs)
Wait on Orders (8 hrs)
Rig Up Air Compressor And Lines (4.5 hrs)
Wash And Cir. With Foam F/512' T/527' [foam returns to surface @ 1830 Hrs. (5.5 hrs)
Jar On Fish [up and down strokes] (1 hrs)
Wash And Foam Down Back side F491' T/522' [foam to surface @ 2345 (3 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$41,660

Well Costs: \$804,878

Drilling Days: 18

Completion Days:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

05-Sep-02 Current Depth: 599 Hole Drilled: 0 Ave ROP:

Current Ops: Foaming Down Backside

Operations Summary:

Jar On Fish (1 hrs)

Wash And Foam Down Backside (2 hrs)

Jar On Fish (1.5 hrs)

Wash And Foam F/522' T/527' (2 hrs)

Jar On Fish (0.5 hrs)

Pull 2 3/8 Tubing (1 hrs)

Jar On Fish (1.5 hrs)

Run In free Point Tools (stopped @ 480') (0.5 hrs)

Work Stuck Pipe (2 hrs)

Run 1 1/8" Tubing Inside Drillpipe Circ 10' T/ Top Of Fish (2 hrs)

Lay Down 1 1/8" Tubing (1 hrs)

Run In Freepoint Tools (1 hrs)

Jar On Fish (4 hrs)

Rig Pump Truck Attempt To Circ. (1 hrs)

Pick Up Tubing (2 hrs)

Foam Down Backside (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$41,782

Well Costs: \$846,661

Drilling Days: 19

Completion Days:

06-Sep-02 Current Depth: 599 Hole Drilled: 0 Ave ROP:

Current Ops: Wait On Cement

Operations Summary:

Wash And Foam (5.5 hrs)

Jar On Fish (2.5 hrs)

Mix Pipe Lax Rig Haliburton And Pump Down Back Side (2.5 hrs)

Stand Back Tubing (1 hrs)

Wait On Pipe Lax (4 hrs)

Jar On Fish And Rotate (1.5 hrs)

Run In Tubing (0.5 hrs)

Wait On Cementers (1.5 hrs)

Pump Cement Plug @ 521' (1 hrs)

Wait On Cement (2 hrs)

R.I. Tag Cement @ 506' (0.5 hrs)

Wait on Cement (1.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,874

Well Costs: \$887,534

Drilling Days: 20

Completion Days:

07-Sep-02 Current Depth: 599 Hole Drilled: 0 Ave ROP:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Waiting On Orders

Operations Summary:

Wait On Cement (12 hrs)

Run Freepoint Back Off Fishing String (2 hrs)

Lay Down Fishing Tools, Drill Collars, HWDP. (9 hrs)

Wait On Orders (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$43,762

Well Costs: \$931,296

Drilling Days: 21

Completion Days:

08-Sep-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Working On Wash Pipe

Operations Summary:

Wait On Orders (9 hrs)

Pick Up Overshot And Fishing String (5 hrs)

Try To Work Over Top Of Fish (2 hrs)

Trip Out Change Overshot Trip In (5.5 hrs)

Work Over Fish (0.5 hrs)

Jar On Fish (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,575

Well Costs: \$971,871

Drilling Days: 22

Completion Days:

09-Sep-02

Current Depth: 599

Hole Drilled:

Ave ROP:

Current Ops: Washing Over Fish

Operations Summary:

Trip Out Lay Down Fishing Tools (3.5 hrs)

Work On Washpipe (3.5 hrs)

Trip In With Wash Pipe (3 hrs)

Wash Over Fish T/527' (6 hrs)

Trip Out With Wash Pipe (2 hrs)

Weld Ears On Wash Pipe & Lay Down (1 hrs)

Safety Meeting (0.5 hrs)

Trip In Hole (2.5 hrs)

Jar On Fish (1.5 hrs)

Trip Out (0.5 hrs)

Mud Data: MW: 8.4 Viscosity: 27 Filtrate:

Surveys: None

Daily Costs: \$40,575

Well Costs: \$1,012,446

Drilling Days: 23

Completion Days:

10-Sep-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Washing Over Fish

Operations Summary:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Trip Out Lay Dn Tools (2 hrs)
Pick Up Washover Pipe And Trip In Hole (3.5 hrs)
Wash Over Fish (3 hrs)
Trip Out With Washover Pipe Weld Same Trip In (9.5 hrs)
Mill On Stab @527' (6 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$42,155

Well Costs: \$1,054,601

Drilling Days: 24

Completion Days:

11-Sep-02

Current Depth: 599

Hole Drilled: 599

Ave ROP:

Current Ops: Milling Off Stab Blades And washing over to bit.

Operations Summary:

Mill on stab. blade (1.5 hrs)

Trip (1.5 hrs)

Wait on welder,weld ears on wash pipe and lay downpipe,weld on guide shoe. (6 hrs)

Trip in hole (2 hrs)

Screw in fish,Jar on fish (3 hrs)

Trip out lay dn. guide shoe. (2 hrs)

Weld on washover mill (8 hrs)

Mud Data: MW: 8.5 Viscosity: 55 Filtrate:

Surveys: None

Daily Costs: \$46,799

Well Costs: \$1,101,400

Drilling Days: 25

Completion Days:

12-Sep-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Jarring on fish

Operations Summary:

Weld on washover mill (2 hrs)

Pick up washover pipe, Trip in hole (2 hrs)

Mill on stab. (3 hrs)

Trip out with washover pipe [washover pipe left in hole] (1 hrs)

Wait on orders (2.5 hrs)

Pick up 16 jts. hwdp. stand back in derrick (1.5 hrs)

Weld on spear for washover pipe (6 hrs)

Trip in with spear (0.5 hrs)

Stab in washover pipe @479', Work stuck pipe free (3.5 hrs)

Trip out , Lay down washover pipe (2 hrs)

Mud Data: MW: 8.5 Viscosity: 50 Filtrate: 20

Surveys: None

Daily Costs: \$42,825

Well Costs: \$1,144,226

Drilling Days: 26

Completion Days:

13-Sep-02

Current Depth: 599

Hole Drilled: 599

Ave ROP:

Current Ops: Welding On Washover Pipe

Operations Summary:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Lay down washover pipe (0.5 hrs)
Pick up jars trip in hole (2 hrs)
Jar on fish (7.5 hrs)
Rig up run free point (3.5 hrs)
trip out with fishing tools (1.5 hrs)
Weld on washover pipe, Let welds cool (9 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$41,082

Well Costs: \$1,185,308

Drilling Days: 27

Completion Days:

14-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Fishing For bit,motor,stab

Operations Summary:

Wait on mill tooth shoe to cool (Carbide matrix) (0.5 hrs)
Pick up and make up wash over pipe. RIH to 526' (1.5 hrs)
Attempt to mill on fish,Pulled threads on 9" DC.Lost all but 1 DC in hole,pooch (1 hrs)
Make up over shot on one stand of HWDP Acquire fish. pooch lay down fishing tools. pooch with wash over pipe,Lay down same for repairs. (4 hrs)
Rebuild mill tooth shoe on wash over pipe. wait on crushed carbide and nickle silver matrix. (17 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,575

Well Costs: \$1,225,883

Drilling Days: 28

Completion Days:

15-Sep-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Fishing f/ bit,motor stab

Operations Summary:

Redress mill tooth wash over shoe. Wait on mill tooth shoe to cool (6.5 hrs)
Pick up and make up wash over pipe, RIH (2.5 hrs)
Wash over and tag at 529' (4 hrs)
Pooch, Lay down mill tooth wash over pipe. Rebuild mill tooth shoe on wash over pipe. (2 hrs)
RIH with screw in sub, Acquire and jar on fish. Low drum clutch spider broke. Perform manual back off at screw in sub, pooch. (7.5 hrs)
Work on drawworks, Remove low clutch spider. (1.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$39,538

Well Costs: \$1,265,421

Drilling Days: 29

Completion Days:

16-Sep-02

Current Depth: 599

Hole Drilled: 599

Ave ROP:

Current Ops: Fishing for BHA

Operations Summary:

Remove low drum clutch spider (1.5 hrs)
Pick up and make up wash over pipe. RIH to 528' (2 hrs)
Mill on stabilizer blades from 528' to 531' (5 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Pooh with wash over pipe. Left 10.49' of 24" wash over pipe in hole. Lay down wash over pipe. (2.5 hrs)

Wait on orders. (2 hrs)

Pick up and make up screw in fishing assembly. (1 hrs)

Jar on fish (10 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$38,575

Well Costs: \$1,303,996

Drilling Days: 30

Completion Days:

17-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Fishing for BHA

Operations Summary:

Jar on fish. Wait on low drum clutch solder. (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$38,575

Well Costs: \$1,342,571

Drilling Days: 31

Completion Days:

18-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Fishing for BHA.

Operations Summary:

Install new spider on low drum clutch. (3 hrs)

Jar on fish, Fabricate spear out of 20" casing to retrieve 24" mill tooth wash over pipe (7 hrs)

Perform manual back off at screw in sub, Pooh (1.5 hrs)

Fabricate spear (9 hrs)

Pick up and make up 20" spear, RIH to top of 24" wash pipe (1 hrs)

Attempt to spear 24" wash over pipe (no good) (1 hrs)

Pooh, Reshape spear, RIH to top of 24" wash pipe (1 hrs)

Attempt to spear 24" wash pipe. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$38,575

Well Costs: \$1,381,146

Drilling Days: 32

Completion Days:

19-Sep-02

Current Depth: 599

Hole Drilled: 0

Ave ROP:

Current Ops: Fishing for BHA

Operations Summary:

Pooh with 20" spear (0.5 hrs)

Reshape cut outs on spear (1.5 hrs)

RIH with 20" spear, Attempt to spear fish.(no good) pooh,Lay down spear (3 hrs)

Reshape cut outs on spear. (3 hrs)

Pick up and make up 20" spear, RIH with 20" spear, Spear fish.Pooh lay down fish, (24" mill shoe) Lay down spear. (3 hrs)

Make up screw in sub RIH Screw in fish. (5 hrs)

HSM with Baker Atlas and all personnel on location, Perform shot in hole. (1 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Jar on fish (3 hrs)		
	Perform shot in hole (1 hrs)		
	Jar on fish. (1 hrs)		
	Perform shot in hole (1 hrs)		
	Jar on fish (0.5 hrs)		
	Perform shot in hole (0.5 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$38,575	Well Costs: \$1,419,721	
	Drilling Days: 33	Completion Days:	
20-Sep-02	Current Depth: 599	Hole Drilled: 0	Ave ROP:
	Current Ops: Fishing for BHA		
	Operations Summary:		
	Jar on fish (6 hrs)		
	Pooh. Lay down HWDP,9"DCs,10"DCs and Kelly. (6 hrs)		
	Prepair to skid rig. Placed 20 cu. yards. ready mix cement on top of fish. (6 hrs)		
	Rig idle. (6 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$38,575	Well Costs: \$1,458,296	
	Drilling Days: 34	Completion Days:	
21-Sep-02	Current Depth:	Hole Drilled:	Ave ROP:
	Current Ops: Preparing to skid rig		
	Operations Summary:		
	Rig idle (6 hrs)		
	Skid rig (note: Tagged top of cement plug at 412', 77' CEMENT on top of plug. (12 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$38,575	Well Costs: \$1,496,871	
	Drilling Days: 35	Completion Days:	
22-Sep-02	Current Depth:	Hole Drilled:	Ave ROP:
	Current Ops: P/U & strap BHA		
	Operations Summary:		
	Rig Idle (6 hrs)		
	Rig up on ks-5 surface side track. (15 hrs)		
	Cover celler, Secure 30" conductor to sub bases (1.5 hrs)		
	Pick up, make up and strap 26" BHA (1.5 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$38,575	Well Costs: \$1,535,446	
	Drilling Days: 36	Completion Days:	
23-Sep-02	Current Depth: 136	Hole Drilled: 136	Ave ROP: 10.5

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Drilling 26" hole

Operations Summary:

Pick up, make up and strap 26" BHA (5 hrs)

Drill out cement from 77' to 85'. Drilling 26" hole on KS-5 surface side track from 85' to 97' (5.5 hrs)

Lay Down rotary BHA, Pick up and make up 14.5" bit and mud motor. (1.5 hrs)

Drill rat hole for kelly shuck. (4.5 hrs)

Drilling 26" hole from 97' to 136' (7.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$42,003

Well Costs: \$1,577,449

Drilling Days: 37

Completion Days:

24-Sep-02

Current Depth: 240

Hole Drilled: 104

Ave ROP: 8.3

Current Ops: Drilling 26" hole

Operations Summary:

Drill 26" hole from 136' to 216' (8.5 hrs)

Circulate hole. Pump 30 bbl high vis, gel sweep (0.5 hrs)

Pooh. Pick up jars, single in with 9" drill collars (2.5 hrs)

Wash and ream from 200' to 216' (1.25 hrs)

Survey at 167' (.5 degree) (0.25 hrs)

Drill from 216' to 240' Pooh to shoe (4 hrs)

Work on mud pumps (3.5 hrs)

Pooh, Lay down jars and drill collar, Wait on cross over sub. (2 hrs)

Pick up 26" string stabilizer, RIH to 119'. Ream from 119' to 196' (1.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$83,903

Well Costs: \$1,661,351

Drilling Days: 38

Completion Days:

25-Sep-02

Current Depth: 341

Hole Drilled: 101

Ave ROP: 9.2

Current Ops: Drilling 26" hole

Operations Summary:

Ream from 196' to 240' (4 hrs)

Drill 26" hole from 240' to 341' (11 hrs)

Pooh, Remove Kelly bushings. (1 hrs)

Load out kelly bushings, Repair rig. (1 hrs)

Slip and cut drilling line (120') Repair rig. (1 hrs)

HSM with PGV and daylight ? afternoon crews. Repair rig. (0.5 hrs)

Repair rig (5.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$39,476

Well Costs: \$1,700,828

Drilling Days: 39

Completion Days:

26-Sep-02

Current Depth: 365

Hole Drilled: 24

Ave ROP: 8.0

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Drill 26" hole

Operations Summary:

Repair rig (5 hrs)

Install Kelly drive bushings (1 hrs)

Wait on 10" drill collars (4 hrs)

Pick up and make up new 26" BHA (5 hrs)

Ream from 85' to 341' (5 hrs)

Drill from 341' to 365' (3 hrs)

Pooh to shoe. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$38,575

Well Costs: \$1,739,403

Drilling Days: 40

Completion Days:

27-Sep-02

Current Depth: 400

Hole Drilled: 35

Ave ROP: 5.8

Current Ops: Wait on welder

Operations Summary:

Work on mud pumps (1.5 hrs)

RIH to 344' (0.5 hrs)

Ream from 34' to 365' (1.5 hrs)

Drill from 365' to 373' (1.5 hrs)

Back ream from from 373' to 313' ream from 313' to 373' (3 hrs)

Drill 26" hole from 373' to 382' (1 hrs)

Pooh to shoe, Repair Kelly Drive bushings, RIH to 352' (5 hrs)

Ream from 352' to 382' (0.5 hrs)

Drill 26" hole from 382' to 400', Lost 500 PSI. (3.5 hrs)

Pooh look for wash out, Check mud pumps, Rih to 374' (2.5 hrs)

Wash and ream from 374' to 383', Losing pump pressure (1 hrs)

Work through tight spot at 383' (1 hrs)

Pooh check for wash out, center jet washed out (1 hrs)

Wait on welder to un strap bit. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$39,425

Well Costs: \$1,778,828

Drilling Days: 41

Completion Days:

28-Sep-02

Current Depth: 496

Hole Drilled: 96

Ave ROP: 5.5

Current Ops: Drill 26" hole

Operations Summary:

Wait on welder, Strap BHA. (4 hrs)

RIH to 373' (1 hrs)

Ream from 373' to 400' (1 hrs)

Drill 26" hole from 400' to 403' (1 hrs)

Circ and survey at 358' (1 degree) (0.5 hrs)

Drill 26" hole from 403' to 496' (16.5 hrs)

Mud Data: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Surveys: None		
	Daily Costs: \$40,153	Well Costs: \$1,818,981	
	Drilling Days: 42	Completion Days:	
29-Sep-02	Current Depth:	Hole Drilled:	Ave ROP:
	Current Ops: @ 06:00: Rig up to bail for water sample		
	Operations Summary:		
	Drill 26" hole from 496 to 504' (3 hrs)		
	Pooh to 411', Tighten Kelly, RIH to 504' (1.5 hrs)		
	Drilling 26" hole from 504' 690' (19.5 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$44,474	Well Costs: \$1,863,454	
	Drilling Days: 43	Completion Days:	
30-Sep-02	Current Depth: 769	Hole Drilled:	Ave ROP:
	Current Ops: Drilling 26" hole		
	Operations Summary:		
	Drill 26" hole from 690' to 700' (2 hrs)		
	Wipe hole, Pooh to shoe. RIH to 620' (2 hrs)		
	Wash and ream from 620' to 700'. (1 hrs)		
	Pooh. Lay down bit, shock sub. (2 hrs)		
	Rig and run bailer, Bail well for water sample, Rig down bailer. (3.5 hrs)		
	RIH to 556'. (1.5 hrs)		
	Wash and ream from 556' to 700'. (3 hrs)		
	Drill 26' hole from 700' to 769'. (9 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$41,124	Well Costs: \$1,904,579	
	Drilling Days: 44	Completion Days:	
01-Oct-02	Current Depth: 890	Hole Drilled: 121	Ave ROP: 6.9
	Current Ops: Drilling 26" hole		
	Operations Summary:		
	Drill 26" hole from 769' to 805'. (13.5 hrs)		
	Pooh to shoe. (1 hrs)		
	Repair mud pump. (0.5 hrs)		
	Change out stab. RIH to 550' (1 hrs)		
	Wash and ream from 550' to 858' (4 hrs)		
	Drill 26" hole from 858 to 890'. (4 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$47,883	Well Costs: \$1,952,462	
	Drilling Days: 45	Completion Days:	
02-Oct-02	Current Depth: 1005	Hole Drilled: 115	Ave ROP: 8.8

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Reaming 26" hole

Operations Summary:

Drill 26" hole from 890' to 1,005' (13 hrs)

Circulate and work pipe for survey (0.5 hrs)

Run survey at 958' - no good (0.5 hrs)

Pooh for reaming assembly. (1 hrs)

Hold safety meeting with PGV supervisor. (1 hrs)

Cut straps on drilling assembly, Lay down shock sub, Pick up and make up bit, n/b stab, shock sub and strap reaming BHA, let cool l/d 3x10" dc. (7 hrs)

Wash and ream from 138'. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$40,892

Well Costs: \$1,993,354

Drilling Days: 46

Completion Days:

03-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: Reaming 26" hole to 1005' for 22' casing

Operations Summary:

Wash and ream from 138' to 442'. (6 hrs)

Pooh (0.5 hrs)

Repair Kelly bushing drive pins (2 hrs)

RIH to 442'. (0.5 hrs)

Wash and ream from 442' to 1005'. (15 hrs)

Mud Data: MW: 8.4 Viscosity: 27 Filtrate:

Surveys: None

Daily Costs: \$41,356

Well Costs: \$2,034,711

Drilling Days: 47

Completion Days:

04-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: Rigging to run 22" casing.

Operations Summary:

Circulate and sweep hole (0.5 hrs)

Pooh (0.5 hrs)

Kelly up. Work tight hole from 486' to 463'. Lay down 3 jts. drill pipe (4 hrs)

Pooh. Inspect BHA. (1.5 hrs)

RIH. to 845' (1 hrs)

Wash and ream from 845' to 1,005'. Pump sweep and LCM pill at 1,005'. (3 hrs)

Pooh. Lay down 26" tools. (2 hrs)

Pick up and stand back 27 jts. 5" drill pipe (2 hrs)

HSM with crews, Rig up and run 22" Butt weld casing. (9.5 hrs)

Mud Data: MW: 8.4 Viscosity: 27 Filtrate:

Surveys: None

Daily Costs: \$39,636

Well Costs: \$2,074,347

Drilling Days: 48

Completion Days:

05-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Rigging to cement top job on 22" casing

Operations Summary:

Run 22" butt weld casing to 900'. (7 hrs)

Weld casing supports, Land casing at 900' (1.5 hrs)

RIH with stab in sub on 5" drill pipe (1 hrs)

Rig up Halliburton, Circulate casing with no returns, Hold safety meeting. (3.5 hrs)

Test lines to 2,500 psi.. Pump 20 bbls fresh water-20 bbls 10% CaCl₂ water-2 bbls fresh water-20 bbls Flo-Check-2 bbls fresh water-20 bbls 10% CaCl₂ water-2 bbls fresh water-20 bbls neat Flo-check-2 bbls fresh water. Mix & pump 148 bbls (831 cu.ft) Portland type 1-2 Lead cement slurry @ 12.5 ppg, 2.77 yield, mix water 13.65 gals/sk-Pump 43.3 bbls (243 cu.ft.) Portland type 1-2 tail slurry @ 15.6 ppg, yield point 1.62 mix water 6.69 gals/sk. Drop latch down plug, Displace drill pipe with 16 bbls fresh water. Unsting stab in sub. C>I>P> @ 14:30 HRS 10-5-02 (1.5 hrs)

Pooh with cementing string. Wait on cement. (0.5 hrs)

Wait on cement (7 hrs)

Run trimmie pipe to tag cement, Would not go below 90'. Attempt to tag cement with wire line, no good. (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$38,575

Well Costs: \$2,112,922

Drilling Days: 49

Completion Days:

06-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: Wait on cement

Operations Summary:

Rig up pipe for top job. (9.5 hrs)

Run 1" pipe down annulus. Tag cement at 500' (2 hrs)

HSM. Rig up Halliburton for top job. Pump 224 cu.ft. Type I-II cement down annulus at 15.6 ppg with 25% neat Flo-Check down 1" pipe. (2.5 hrs)

Wait on cement. (2 hrs)

Run 1" pipe and tag cement @ 460'. Pull 1" pipe to 186' for second top job. (1.5 hrs)

Rig Halliburton, Pump 224 cu. ft. Type I-II cement at 15.6 ppg with 25% neat Flo-Check (0.5 hrs)

Wait on cement (4 hrs)

Run 1" pipe tag cement @ 186'. Pull 1" pipe to 126'. Rig Haliburton, Pump 390 cu.ft. Type I-II cement @ 15.6 Ppg with 25% Neat Flo-Check. (0.5 hrs)

Wait on cement. (1.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$139,575

Well Costs: \$2,252,497

Drilling Days: 50

Completion Days:

07-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: Test 21.25 B.O.P.E.

Operations Summary:

Run 1" pipe tag cement @ 186', Pull pipe to 76', Rig Haliburton Pump 106 cu.ft. Type I-II cement @ 15.6 ppg wit 25% Flo-Check. Cement to surface. C.I.P. @ 0030Hrs. (0.5 hrs)

Wait on cement (8 hrs)

Cut off conductor And 22" casing. Weld on Flange & Nipple up 21.25" BOPE. (15.5 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Mud Data: None

Surveys: None

Daily Costs: \$53,650

Well Costs: \$2,306,147

Drilling Days: 51

Completion Days:

08-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: RIH wit open ended drill pipe to shoe for cement plug.

Operations Summary:

Nipple up BOPE. (4 hrs)

Pick up BHA. (1.5 hrs)

Test Hydril. (0.5 hrs)

Work on Koomey. Charge Nitrogen Bottles. (6 hrs)

Test BOPE to 300 psi for 15 min-600 psi for 15 min.and 1000 psi for 30 min. Witnessed and approved by Eric Tanaka- DLNR. (1 hrs)

RIH tag cement @ 894' (1 hrs)

Clean out cement and shoe at 900'. Clean out to 1005'.(lost 125 Bbls mud.) (3 hrs)

Pull to 965' Run wire line survey-.75 Deg. (1 hrs)

Pooh. (1 hrs)

Run in and lay down 8" drill collers (1 hrs)

RIH wit open end drill pipe to 979' (1 hrs)

Rig up Haliburton, Pump 440 cu.ft. Type I-II cement @ 15.6 ppg. CIP @ 2200 Hr. (1 hrs)

Pull 5 stands, Squeeze 30 bbls away over a 2 hr. period. (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$69,620

Well Costs: \$2,375,767

Drilling Days: 52

Completion Days:

09-Oct-02

Current Depth: 1005

Hole Drilled: 0

Ave ROP:

Current Ops: RIH wit open end drill pipe to shoe to set cement plug.

Operations Summary:

Wait on cement (3.5 hrs)

RIH wit open end drill pipe tag cement @ 964' (0.5 hrs)

Circ. and check for mud loss. (0.5 hrs)

Pooh make up BHA, Service rig. (2 hrs)

RIH to 604', Pooh, RIH with open end drill pipe to 852 (1 hrs)

Wait on Haliburton to load bulk truck (3 hrs)

RIH to 946' Rig haliburton, Pump 251 cu.ft. Type I-II cement @ 15.6 ppg. CIP @ 1100 Hrs. Pooh 5 Stands. (0.5 hrs)

Wait on cement (1 hrs)

Squeeze 7.5 bbls cement away over a 3 hour period (3 hrs)

RIH tag cement @ 941' Pooh to 852' Circ hole clean (1 hrs)

Wait on haliburton to load cement (2 hrs)

RIH tagged hard cement @ 910' Rigged Haliburton, pumped 300 cu.ft. Type I-II cement @ 15.6 ppg C.I.P. @ 1830 hrs. Pull 5 Stands (0.5 hrs)

Wait on cement. (5.5 hrs)

Mud Data: MW: 8.6 Viscosity: 50 Filtrate:

Surveys: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Daily Costs: \$72,575	Well Costs: \$2,448,342
	Drilling Days: 53	Completion Days:
10-Oct-02	Current Depth: 1005	Hole Drilled: 0
	Current Ops: RIH open ended for cement plug	Ave ROP:
	Operations Summary:	
	Wait on cement, Rih to 745, Circ. (2 hrs)	
	RIH Tag cement @ 775' (0.5 hrs)	
	Clean out cement from 775 to 810 (2 hrs)	
	Circ. out contaminated mud. (1.5 hrs)	
	Clean out cement from 810' to 905' (4 hrs)	
	Test shoe to 130 psi. Shoe would not test. (1 hrs)	
	Pooh stand back BHA, RIH open ended to 900', clean out fill to 905' (2 hrs)	
	Rig up Haliburton, Pump 301 cu.ft. Type I-II cement, Displaced with 10 bbls water, Pulled 300', clear drill pipe. (1 hrs)	
	Squeezed 10 bbls cement away over a 2 hour period (2 hrs)	
	Wait on cement. Pooh with open ended drill pipe, RIH with clean out BHA (Note: Retest casing and BOPE to 1000 psi) (6 hrs)	
	Clean out cement from 809' to 867' (2 hrs)	
	Mud Data: MW: 8.6 Viscosity: 56 Filtrate:	
	Surveys: None	
	Daily Costs: \$75,382	Well Costs: \$2,523,724
	Drilling Days: 54	Completion Days:
11-Oct-02	Current Depth: 1005	Hole Drilled: 0
	Current Ops: RIH with 20" drilling Assembly	Ave ROP:
	Operations Summary:	
	Clean out cement from 867' to 903'. Test shoe to 130 psi. test no good. (2 hrs)	
	Clean out cement from 903' to 905. (1 hrs)	
	Pull to shoe, work on #1 pump (2 hrs)	
	Clean out cement from 905' to 915' Circ clean (1.5 hrs)	
	Isolate mud pumps, test lap, no good (0.5 hrs)	
	Pooh stand back BHA, RIH open ended to 913' (1 hrs)	
	Mix and spot 35# per bbl lcm pill at 913', Squeeze LCM into formation. (3 hrs)	
	Rig Haliburton and pump 258 cu.ft. Type I-II cement displaced with 14 bbls water, Pull 190".	
	Squeeze away 5 bbls cement over 1 hour at 440 psi. (1 hrs)	
	Wait on cement, Pooh ,Make up and strap 20" bit to mud motor (6 hrs)	
	RIH tag cement @ 813' (0.5 hrs)	
	Clean out cement from 813' to 903', Circ hole clean (3 hrs)	
	Test shoe to 120 psi (11.1 mud wt. eqv.) For 15 min, Test passed on verbal ok from Eric Tanaka-DLNR (0.5 hrs)	
	Pooh, Lay down clean out assembly (0.5 hrs)	
	Pick up and make up 20" drilling assembly (1.5 hrs)	
	Mud Data: MW: 8.6 Viscosity: 45 Filtrate:	
	Surveys: None	
	Daily Costs: \$184,173	Well Costs: \$2,707,897
	Drilling Days: 55	Completion Days:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

12-Oct-02	Current Depth: 1196 Current Ops: Repair wash out on #1 pump module Operations Summary: Make up 20" BHA, Rih wit 5" drill pipe & lay down same, Pick up 9" drill collers RIH to 903' (10.5 hrs) Clean out cement from 903' to 1005' (3 hrs) Circ out cement, check for mud losses. (0.5 hrs) Drill 20" hole from 1005 to 1196' (10 hrs) Mud Data: None Surveys: None Daily Costs: \$55,129 Drilling Days: 56	Hole Drilled: 191 Well Costs: \$2,763,026 Completion Days:	Ave ROP: 19.1
13-Oct-02	Current Depth: 1303 Current Ops: Drilling 20" Hole Operations Summary: Drilling 20" hole from 1,196 to 1206 (3.5 hrs) Pooh to shoe (0.5 hrs) Work on #1 mud pump (3 hrs) Pooh lay down mudmotor, Strap bit to bit sub (4.5 hrs) RIH to 1176' Ream from 1176 to 1206 (1.5 hrs) Drill 20" hole from 1206 to 1236' (3.5 hrs) Survey @ 1171' (0.5 hrs) Drill from 1236' to 1303' (7 hrs) Mud Data: None Surveys: None Daily Costs: \$56,034 Drilling Days: 57	Hole Drilled: 107 Well Costs: \$2,819,060 Completion Days:	Ave ROP: 7.6
14-Oct-02	Current Depth: 1467 Current Ops: RIH with magnet to retrieve stabolizer blade Operations Summary: Drill 20" hole from 1303 to 1394 (11.5 hrs) Circ and survey at 1329'. 2.25 Deg. (0.5 hrs) Drill 20" hole from 1394 to 1460' (6.5 hrs) Pooh to 900' (0.5 hrs) Work on #2 Mud pump. (3 hrs) RIH to 1445, Wash to 1460 (0.5 hrs) Drill 20" hole from 1460' to 1467'. (1.5 hrs) Mud Data: None Surveys: None Daily Costs: \$56,883 Drilling Days: 58	Hole Drilled: 164 Well Costs: \$2,875,943 Completion Days:	Ave ROP: 8.4
15-Oct-02	Current Depth: 1480	Hole Drilled: 13	Ave ROP: 2.0

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Pooh for drilling ass.

Operations Summary:

Drill 20" hole fro 1467 to 1474'. (2 hrs)

Work tight hole (1.5 hrs)

Pooh, cut straps, Lay down bit, Monel and shock sub. (lost 1 blade off 20" stabolizer) (3.5 hrs)

Make 4 round trips with 12" magnet to 1457' (10 hrs)

Make up and strap BHA, RIH to 1457' (3.5 hrs)

Wash and ream from 1457 to 1474 (0.5 hrs)

Drill 20" hole from 1474 to 1480 (3 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$61,282

Well Costs: \$2,937,225

Drilling Days: 59

Completion Days:

16-Oct-02

Current Depth: 1515

Hole Drilled: 35

Ave ROP: 5.0

Current Ops: Drilling 20" hole

Operations Summary:

(3.5 hrs)

Circ and sweep hole (0.5 hrs)

Pooh, Lay down 21 jts drill pipe (2 hrs)

Make up and strap BHA, RIH to 1312' (4.5 hrs)

Ream from 1312 to 1491 (9 hrs)

Drill 20" hole from 1491 to 1497 (0.5 hrs)

Clean trash out of pump (1 hrs)

Drill 20" hole from 1497 to 1515 (3 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,696

Well Costs: \$2,993,921

Drilling Days: 60

Completion Days:

17-Oct-02

Current Depth: 1595

Hole Drilled: 80

Ave ROP: 8.0

Current Ops: Drilling

Operations Summary:

Drill 20" hole from 1515 to 1552 (3.5 hrs)

Survey @ 1547 (1 hrs)

Drill 20" hole from 1552 to 1567 (3 hrs)

Pooh, check BHA, Lay down 10" shock sub, Make up mudmotor strap bit rih to 900' (9.5 hrs)

Work on #1 mud pump (3 hrs)

Rih to 1543, wash and ream to 1567' (0.5 hrs)

Drill 20" hole from 1567 to 1595 (3.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$58,053

Well Costs: \$3,051,974

Drilling Days: 61

Completion Days:

18-Oct-02

Current Depth: 1841

Hole Drilled: 246

Ave ROP: 13.7

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Making magnet run to check for junk

Operations Summary:

Drill 20" hole from 1595 to 1808 (16.5 hrs)

Work on mud pump #1 (0.5 hrs)

Drill 20" hole from 1808 to 1841 (1.5 hrs)

Survey at 1730' (0.5 hrs)

Kelly up, twisted off when on bottom (1 hrs)

POOH, Lay down drilling tools, Make up fishing tools. (4 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$62,037

Well Costs: \$3,114,011

Drilling Days: 62

Completion Days:

19-Oct-02

Current Depth: 1996

Hole Drilled: 155

Ave ROP: 12.9

Current Ops: Pooh to check BHA

Operations Summary:

RIH with grapple (1 hrs)

Chain out hole with fish (3.5 hrs)

RIH with 12" magnet, Work magnet @ 1841' Pooh lay down magnet. (5 hrs)

Make up BHA, RIH to 900' check mud-motor, RI to 1801, Wash from 1801 to 1841 (2 hrs)

Drill 20" hole from 1841 to 1996' (Held BOP drill) (12 hrs)

Circ for survey. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$59,401

Well Costs: \$3,173,412

Drilling Days: 63

Completion Days:

20-Oct-02

Current Depth: 2064

Hole Drilled: 68

Ave ROP: 7.2

Current Ops: Run in hole to 2,064'

Operations Summary:

Run wire line survey at 1,886'. (0.5 hrs)

Drilling 20" hole from 1,886' to 2,011'. (3.5 hrs)

Pull out of hole and check BHA, Run in hole to 1,961'. (4.5 hrs)

Wash and ream from 1,961' to 2,011'. (0.5 hrs)

Drilling 20" hole from 2,011' to 2,064'. (Twisted off, lost 26K in weight). (6 hrs)

Pull out of hole. Twisted box off 10" DC. (1 hrs)

Make up overshot. Run in hole to top of fish at 2,064'. Work over fish. Circ with fish. Pull fish free. POOH, chain out of hole with fish. Lay down fish and fishing tools. (7 hrs)

Pick up and make up two new 10" DC's. Start running in hole. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$65,267

Well Costs: \$3,238,679

Drilling Days: 64

Completion Days:

21-Oct-02

Current Depth: 2232

Hole Drilled: 168

Ave ROP: 168.0

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Reaming 20" hole for 16" casing.

Operations Summary:

Ran in the hole to 2064'. Plugged bit. (2 hrs)

Pulled out of the hole and unplugged bit. (3 hrs)

Ran in the hole to 2014'. Washed from 2014' to 2064'. (2 hrs)

Drilled 20" hole from 2064' to 2089'. (1 hrs)

Serviced rig. (Held BOP drill) (0.5 hrs)

Circulated and cleaned hole fro survey. (11.5 hrs)

Surveyed at 2137'. (0.5 hrs)

Pulled out of the hole and laid down mud motor , monel, shock sub. Strapped bit. (3.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$58,535

Well Costs: \$3,297,214

Drilling Days: 65

Completion Days:

22-Oct-02

Current Depth: 2232

Hole Drilled: 0

Ave ROP:

Current Ops: Reaming 20" hole for 16" casing.

Operations Summary:

Strap bit & bit sub (3 hrs)

RIH to 900' (2.5 hrs)

Ream 20" hole from 900' (0.5 hrs)

Ream 20" hole from 900' to 2232 (16 hrs)

Circ hole clean. (1.5 hrs)

Pooh (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$52,443

Well Costs: \$3,349,657

Drilling Days: 66

Completion Days:

23-Oct-02

Current Depth: 2232

Hole Drilled: 0

Ave ROP:

Current Ops: Nipple down 20" Hydril and diverter.

Operations Summary:

Pull out of hole. Lay down 20" Rotary tools for reaming. (2.5 hrs)

Rig up Bill's pick up machine. Ran 51 joints (2,205,29') 16", 97#,L-80,SLB threads. Float @ 2,154.'. Shoe @ 2,205.29'. Rig down Bill's casing tongs and lay down machine. (8.5 hrs)

Run in hole with stab-in-sub on drill pipe to stab-in float collar. (2 hrs)

Rig up Halliburton surface lines. Circ and cond hole for 16" casing at 2,205'. (2 hrs)

Held safety meeting with all personnel on location. Test Halliburton surface lines to 2,000 psi.

(Ok) Mixed and pumped 20 bbls water+10 bbls Superflush. Lead: 389 bbls Hawaiian type II+35% SSA-1+5% Silicate+10 lbs/skSpherelite+.75% Halad-9+.2% FWCA+.5%USC. Slurry wt. 12.5ppg, yield, 2.66. Tail: 90 bbls Hawaiian type II+35% SSA-1+5%Silicate+.65% CFR-3+.5% Halad-9+.5% USC. Slurry wt 15.5ppg, Yield 1.64. Dropped ball and displace drill pipe with 35 bbls fresh water. Float held. Unsting C.I.P. @ 16:44 hrs. Had 90 bbls cement slurry returns to surface. Rig down Halliburton. (3 hrs)

Pull out of hole. Chain out of hole. (1.5 hrs)

WOC (4.5 hrs)

Comments: Had very good cement returns to surface.

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Mud Data: None		
	Surveys: None		
	Daily Costs: \$209,451	Well Costs: \$3,559,108	
	Drilling Days: 67	Completion Days:	
24-Oct-02	Current Depth: 2232	Hole Drilled: 0	Ave ROP:
	Current Ops: WOC.		
	Operations Summary:		
	WOC. Dumped and clean all mud tanks while standing cement. (6 hrs)		
	Cut 22" cond and land the 16" casing. (5 hrs)		
	Install and weld 16" well head to 16" L-80 casing. Test welds on well head. No test. Welds all cracked. (10 hrs)		
	Reweld 16" well head. (3 hrs)		
	Comments: Welders did not preheat and keep hot wellhead.		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$92,300	Well Costs: \$3,651,407	
	Drilling Days: 68	Completion Days:	
25-Oct-02	Current Depth: 2232	Hole Drilled: 0	Ave ROP:
	Current Ops: Rewelding and Stress relieving 16" well head.		
	Operations Summary:		
	Rig up welders to head and maintain 450 deg on well head. (3 hrs)		
	Weld stressed weld on 16" well head. Stress test well head. (21 hrs)		
	Comments: Nee to keep a good eye on welders.		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$49,500	Well Costs: \$3,700,908	
	Drilling Days: 69	Completion Days:	
26-Oct-02	Current Depth: 2232	Hole Drilled: 0	Ave ROP:
	Current Ops: Nippling up 16" BOPE.		
	Operations Summary:		
	Stress relieve 16" well head. (15.5 hrs)		
	Pressure test 16" well head weld. Tested tp 1,500 psi. Test witnessed and approved by DLNR Inspector Eric Tanaka. (2.5 hrs)		
	Set in 16" BOPE. Nipple up BOPE. (6 hrs)		
	Comments: Two welders would be better next time.		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$51,200	Well Costs: \$3,752,108	
	Drilling Days: 70	Completion Days:	
27-Oct-02	Current Depth: 2233	Hole Drilled: 1	Ave ROP:
	Current Ops: Working on #1 mud pump.		
	Operations Summary:		

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Cont nipple up BOPE. Weld on 6" blooie line and nipple up same. (7 hrs)
Run in hole with 10" DC's and Jars. Lay down 10" DC's and jars. (2.5 hrs)
Test 16" casing and BOPE. Test Casing , CSO rams (upper) HCR valve and surface valves to 2,100 psi/30 mins. Lower CSO rams to 2,000 psi/30 mins. Tested Pipe and Hydril to 1,000 psi/30 mins. Test witnessed and approved by Eric Tanaka D.L.N.R. (7.5 hrs)
Run in hole to TOC (Top of Cement) at 2,155'. (1.5 hrs)
Clean out cement from 2,155' to 2,233'. Drilled 1' of new hole. (3 hrs)
Circ hole clean at 2,233'. (0.5 hrs)
Repair Rig. (Work on mud pump). (1.5 hrs)
Circ hole clean at 2,233'. (0.5 hrs)
Comments: Need to go through both pumps and replace all liners, swabs, valves and valve seats.

Mud Data: None

Surveys: None

Daily Costs: \$45,500

Well Costs: \$3,797,608

Drilling Days: 71

Completion Days:

28-Oct-02

Current Depth: 2333

Hole Drilled: 100

Ave ROP: 33.3

Current Ops: Run in hole and inspect BHA with Bill's Pipe Service.

Operations Summary:

Perform Equivalent mud leak off test. Well bore would not hold 11.5# mud. Pumped several attempts, well bore would not hold 11.5# mud. (0.5 hrs)
Pull out of hole and inspect BHA. (Drill collars) (5.5 hrs)
Run in hole to 2,148'. (1 hrs)
Safety ream from 2,148' 2,233'. (0.5 hrs)
Service Rig. (0.5 hrs)
Rotary drilling 14.75" hole from 2,233' to 2,333'. (3 hrs)
Circ hole clean at 2,333' (0.25 hrs)
Perform leak off test. Well bore wil not hold 11.5ppg mud weight. (0.25 hrs)
Pull out of hole to 400'. (0.5 hrs)
BOP and H2S drill with all personnel on location. (0.5 hrs)
Cont pulling out of hole, stand back BHA. (2 hrs)
Run in hole with open ended dill pipe to 2,329'. (2 hrs)
Circ and cool well down at 2,329' for cement job. (0.5 hrs)
Rig up Halliburton. Test surface lines to 2,000 psi. Ok. Mixed and pumped 200', 243c/f, 150 sk Hawaiian cement+40%SSA+.65%CFR+.5% U.C.S. at 15.5ppg, Yield: 1.62 c/f, water: 6.8 gal/sk. CIP @ 17:35 hrs. Pull up 500'. Squeezed 18 bbls away @ max 540 psi. (1.5 hrs)
Pull out of hole to wait on cement and inspect BHA. (1 hrs)
Make up BHA and inspect 9" DC's on way in hole. (4.5 hrs)
Comments: Well bore not wanting to support 11.5ppg mud.

Mud Data: None

Surveys: None

Daily Costs: \$41,500

Well Costs: \$3,839,108

Drilling Days: 72

Completion Days:

29-Oct-02

Current Depth: 2333

Hole Drilled: 0

Ave ROP:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Current Ops: Circ and cond hole clean at 2,333'.

Operations Summary:

Run in hole to TOC at 2,225', twenty foot below the shoe. (1 hrs)

Circ hole clean at 2,225'. (0.5 hrs)

Perform equivalent mud wt leak off test. Well bore would not hold 11.5# mud. (0.5 hrs)

Clean out cement from 2,225 to 2,260'. (0.5 hrs)

Circ hole clean at 2,260'. (1 hrs)

Pull out of hole and stand back BHA. (1.5 hrs)

Run in hole with open ended 5" drill pipe to 2,249'. (1 hrs)

Rig up Howco. Test lines to 2,000 psi. Mixed and pumped 200', 243c/f, 150 sks Hawaiian cement+40% SSA+.65% CFR+.5%U.C.S. at 15.6ppg, Yield: 1.62 c/f, water: 6.8 gal/sk. Displace with 35 bbls fresh water. POOH 500'. Squeeze 8 bbls cement away at 800 psi. CIP @ 07:00 hrs. (2 hrs)

Pull out of hole. (1.25 hrs)

Make up Rotary BHA and run in hole to 2,132' TOC. (1.25 hrs)

Wait on Cement at 2,132'. (3.5 hrs)

Clean out cement from 2,132' to 2,206'. (2 hrs)

Perform Equivalent mud wt leak off test. Well bore held to 10ppg mud weight. Test had a verbal Ok by Eric Tanaka, DLNR. (3 hrs)

Clean out firm cement from 2,206' to 2,333 (5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$53,500

Well Costs: \$3,892,608

Drilling Days: 73

Completion Days:

30-Oct-02

Current Depth: 2485

Hole Drilled: 152

Ave ROP: 15.2

Current Ops: Directionally drilling 14.75" hole to 2,485 at Report time.

Operations Summary:

Circ hole clean at 2,333'. (0.5 hrs)

Pull out of hole and lay down rotary BHA. (1.5 hrs)

Pick up and make up 14.75" Directional BHA. Orient MWD. Shallow test MWD. (6.5 hrs)

Run in hole to 2,210'. (1 hrs)

Install rotating head and rubber. (1.5 hrs)

Safety ream from 2,110' to 2,333'. (2.5 hrs)

Directionally drilling 14.75" hole from 2,333' to 2,380'. (3 hrs)

Service Rig. (0.5 hrs)

Directionally drilling 14.75" hole from 2,380' to 2,485' at Report time. (7 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$57,885

Well Costs: \$3,950,493

Drilling Days: 74

Completion Days:

31-Oct-02

Current Depth: 2832

Hole Drilled: 347

Ave ROP: 14.6

Current Ops: Directionally drilling 14.75" hole to 2,832' at Report time.

Operations Summary:

Directionally drilling 14.75" hole from 2,485' to 2,631'. (8 hrs)

Service Rig. (0.25 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Directionally drilling 14.75" hole from 2,631' to 2,832' at Report Time. (15.75 hrs)

Comments: Day went real well.

Mud Data: None

Surveys: None

Daily Costs: \$44,850

Well Costs: \$3,995,343

Drilling Days: 75

Completion Days:

01-Nov-02 **Current Depth:** 3067 **Hole Drilled:** 235 **Ave ROP:**

Current Ops: Running in hole with new 14.75" bit at Report Time.

Operations Summary:

Directionally drilling 14.75" hole from 2,832' to 2,948'. (7 hrs)

Service Rig. (0.5 hrs)

Directionally drilling 14.75" hole from 2,948' to 3,019'. (4 hrs)

Safety drill: BOP and H2S Drill. (0.5 hrs)

Directionally drilling 14.75" hole from 3,019' to 3,067'. (4 hrs)

Pull out of hole. Lay down bad jars, bad shock sub. Pick up new 14.75" bit and up fishing jars.. (7.5 hrs)

Run in hole to shoe. Shallow test MWD at Report Time. (0.5 hrs)

Comments: Lost Daily jars and Bowen shock sub. Both bad.

Mud Data: None

Surveys: None

Daily Costs: \$47,941

Well Costs: \$4,043,284

Drilling Days: 76

Completion Days:

02-Nov-02 **Current Depth:** 3448 **Hole Drilled:** 381 **Ave ROP:** 17.3

Current Ops: Directionally drilling 14.75" hole to 3448'

Operations Summary:

RIH to 2995' (0.5 hrs)

Safety ream from 2995' to 3,067' (1 hrs)

Directionally drilling 14.75" hole from 3,067' to 3,253' (13.5 hrs)

Service Rig (0.5 hrs)

Directionally drilling 14.75" hole from 3,250' to 3448' (8.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$60,609

Well Costs: \$4,103,893

Drilling Days: 77

Completion Days:

03-Nov-02 **Current Depth:** 4018 **Hole Drilled:** 570 **Ave ROP:** 24.3

Current Ops: Directionally drilling 14.75" hole to 4,018 at report time

Operations Summary:

Directionally drill 14.75" hole from 3,448 to 3,733' (13 hrs)

Service rig (0.5 hrs)

Directionally drill 14.75" hole from 3,733 to 4,018 at report time (10.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,784

Well Costs: \$4,160,677

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Drilling Days: 78	Completion Days:	
04-Nov-02	Current Depth: 4500	Hole Drilled: 482	Ave ROP: 20.5
	Current Ops: Directionally drilling 14.75" hole to 4,500' at report time		
	Operations Summary:		
	Directionally drilling 14.75" hole from 4,018 to 4,359' (16.5 hrs)		
	Service rig. (0.5 hrs)		
	Directionally Drill 14.75" hole from 4,359' to 4,500' at report time (7 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$57,022	Well Costs: \$4,217,700	
	Drilling Days: 79	Completion Days:	
05-Nov-02	Current Depth: 4958	Hole Drilled: 458	Ave ROP:
	Current Ops: Directionally drilling 14.75" hole to 4,958' at Report Time.		
	Operations Summary:		
	Directionally drilling 14.75" hole from 4,500' to 4,736'. (9 hrs)		
	Service Rig. (0.5 hrs)		
	Directionally drilling 14.75" hole from 4,736 to 4,832'. (4.5 hrs)		
	Circ bottoms up at 4,832'. Management decision to drill 30' and circ bottoms up to check on formation and temp for casing point. (1 hrs)		
	Directionally drilling 14.75" hole from 4,832' to 4,847'. (1.5 hrs)		
	Circ bottoms up at 4,847'. (1 hrs)		
	Directionally drilling 14.75" hole from 4,847' to 4,896'. (1.5 hrs)		
	Circ bottoms up at 4,896'. (1 hrs)		
	Directionally drilling 14.75" hole from 4,896' to 4,928'. (1 hrs)		
	Circ bottoms up at 4,928'. (1 hrs)		
	Directionally drilling 14.75" hole from 4,928' to 4,958'. (1 hrs)		
	Circ bottoms up at 4,958' at Report Time. (1 hrs)		
	Comments: Had no rig repairs this day.		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$54,740	Well Costs: \$4,272,440	
	Drilling Days: 80	Completion Days:	
06-Nov-02	Current Depth: 5100	Hole Drilled: 142	Ave ROP: 23.7
	Current Ops: Reaming 14.75" hole		
	Operations Summary:		
	Directional drill 14.75" hole from 4958' to 4,990' (1.5 hrs)		
	Circ. bottoms up (1 hrs)		
	Directional drill 14.75" hole from 4,990 to 5,022 (1 hrs)		
	Circ. bottoms up. (1 hrs)		
	Directional drill 14.75" hole from 5,022 to 5,054" (1.5 hrs)		
	Circ. bottoms up (1 hrs)		
	Directional drill 14.75" hole from 5,054' to 5,086' (1.5 hrs)		
	Circ. bottoms up. (1 hrs)		
	Directional drill 14.75" hole from 5,086 to 5,100' casing depth. (0.5 hrs)		

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Circ. hole clean at 5,100' (2 hrs) POOH lay down directional tools, Pick up reaming BHA, RIH to 2,337' (8.5 hrs) Ream 14.75" hole from 2,337' to 2,602' at report time (3.5 hrs) Mud Data: None Surveys: None Daily Costs: \$51,400 Drilling Days: 81			Well Costs: \$4,323,839 Completion Days:	
07-Nov-02	Current Depth: 5100 Current Ops: Wipe hole to shoe. Operations Summary: Ream 14.75" hole from 2,620' to 5,100', Had 32' fill on bottom (17 hrs) Circ and cond. mud for 11.75" casing (5 hrs) Wipe hole to shoe at 2,205' (2 hrs) Mud Data: None Surveys: None Daily Costs: \$55,500 Drilling Days: 82	Hole Drilled: 0	Ave ROP:	Well Costs: \$4,379,340 Completion Days:	
08-Nov-02	Current Depth: 5100 Current Ops: Circ. and cool wellbore for casing. Operations Summary: Circ. and cond. wellbore for 14.75" casing at 5,100' (15.5 hrs) Wipe hole to shoe at 2205'. (2 hrs) Circ and cond. hole at 5,100' (6.5 hrs) Mud Data: None Surveys: None Daily Costs: \$58,891 Drilling Days: 83	Hole Drilled: 0	Ave ROP:	Well Costs: \$4,438,231 Completion Days:	
09-Nov-02	Current Depth: 5100 Current Ops: Circ. and cond. mud for casing Operations Summary: Circ. and cond. well for 11.75" casing (24 hrs) Mud Data: None Surveys: None Daily Costs: \$39,035 Drilling Days: 84	Hole Drilled: 0	Ave ROP:	Well Costs: \$4,477,266 Completion Days:	
10-Nov-02	Current Depth: 5100 Current Ops: Start running 11.75" casing to 1,000' at Report Time. Operations Summary: Circ and cond hole for 11.75" casing at 5,100'. Waiting for Halliburton shoe and float collar. (13 hrs) Pull out of hole. (4 hrs) Rig up Bill's casing tongs and lay down machine. Lay down 14.75" BHA. (2.5 hrs)	Hole Drilled: 0	Ave ROP:		

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Running 11.75", 65# T-95, SLHC thread casing to 1,000' at Report Time. (4.5 hrs)

Comments: Had to wait on Halliburton Shoe and float collar that missed the boat in California. (Weatherford).

Mud Data: None

Surveys: None

Daily Costs: \$59,400

Well Costs: \$4,536,666

Drilling Days: 85

Completion Days:

11-Nov-02

Current Depth: 5100

Hole Drilled: 0

Ave ROP:

Current Ops: Circ, cond and cool mud down after first stage cement job on 11.75" casing job, shoe @ 5,077'.

Operations Summary:

Ran 124 jts. (5,077') 11.75", 65#, T-95, SLHC threads with shoe at 5,077'. ACP @ Top 1,956' bottom 1,996', ACP landing collar at 4,948'. Port collar at 1,954'. (6 hrs)

Circ and cool hole down for 11.75" casing cement job. (12.5 hrs)

Held safety meeting with all personnel on location. (0.5 hrs)

Test Howco surface lines to 5,000 psi. (Good). Pumped 100 bbls fresh water ahead. Mixed and pumped 430 bbls lead slurry mixed at 13.84 ppg. Tail 59 bbls 15.5#. Dropped wiper plug with 5 bbls tail cement @ 15.5ppg of top of plug. Displace with 311 bbls fresh water, mixed and pumped 30 bbls packer slurry cement at 15.5 ppg follow with 196 bbls frsh wate. Landed wiper plug with 1,500 psi. Inflated packer to 1,900 psi with 4,5 bbls of cement. Bleed pressure to 1,000 psi. pressured up to 2,900 psi and opwned circ ports in packer. Pumped 40 bbls fresh water. Circ 150 bbls cement slurry to surface. CIP 22:00 hrs. Great job! (3 hrs)

Circ and cond mud through port collar at 1,954'. Will have to circ and give cement time to set up due to low well bore temp. (2 hrs)

Comments: Cement job and casing went very well.

Mud Data: None

Surveys: None

Daily Costs: \$790,950

Well Costs: \$5,327,616

Drilling Days: 86

Completion Days:

12-Nov-02

Current Depth: 5100

Hole Drilled:

Ave ROP:

Current Ops: Wait on Cement

Operations Summary:

Circ and cond hole clean at 1,950' through ACE circ ports. (8 hrs)

Wait on Cement. (16 hrs)

Comments: Rigs running pretty good.

Mud Data: None

Surveys: None

Daily Costs: \$52,300

Well Costs: \$5,379,916

Drilling Days: 87

Completion Days:

13-Nov-02

Current Depth: 5100

Hole Drilled: 0

Ave ROP:

Current Ops: WOC

Operations Summary:

WOC. (13.5 hrs)

Slack off 11.75" casing, Lift BOP's. Install Expansion spool and packoff. Reset BOP's (4 hrs)

Safety meeting with all personal (0.5 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Mixed and pumped 214 bbls Hawaiian cement at 15.5 ppg, Dropped plug pumped 8 bbls cement on top of plug. Displaced cement with 210 bbls fresh water, Landed plug with 1,750 psi. Closed DV. ports. Bleed pressure to 0 psi. CIP @ 19:15 hrs. (1.5 hrs)

WOC (4.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$52,875

Well Costs: \$5,432,791

Drilling Days: 88

Completion Days:

14-Nov-02 **Current Depth:** 5100 **Hole Drilled:** 0 **Ave ROP:**

Current Ops: Nipple Up 13.375" BOP's

Operations Summary:

WOC. (3 hrs)

Slack off 11.75" casing, Remove Howco cement head. Nipple down 16" BOPE. Set out rotating head, Hydril, Cameron Double gate, Flow tee, Cameron double gate, Mud cross (6 hrs)

Land 11.75" casing. Make final cut, Per Cameron. Instal Cameron expansion spool, Test expansion spool, Will not test. Repack Expansion spool pack off, Retest expansion spool to 5,000 psi/15 min. Good test. (13 hrs)

Set in 12"x1500 WKM valve and DSA, Torque bolts up at report time (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$152,875

Well Costs: \$5,585,666

Drilling Days: 89

Completion Days:

15-Nov-02 **Current Depth:** 5100 **Hole Drilled:** 0 **Ave ROP:**

Current Ops: Nipple up BOPE

Operations Summary:

Set in and nipple up 13.625" BOPE (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$42,875

Well Costs: \$5,628,541

Drilling Days: 90

Completion Days:

16-Nov-02 **Current Depth:** 5100 **Hole Drilled:** 0 **Ave ROP:**

Current Ops: Run in hole to 4,788', cleaning out strings fro 2,458' to 4,788'.

Operations Summary:

Cont nipple up BOPE. Install flow line, 6" blooie line and 2" kill line. (3.5 hrs)

Test 11.75" casing and upper Blind rams to 2,000 psi for 15 min. (0.5 hrs)

Slip and cut 120' drilling line. (1 hrs)

Make up 10.625" with bit on HWDP and RIH to 1,700'. POOH and pick up 3-8" DC's. Run in hole to 1,200'. Pull out of hole to retest BOP's (4.5 hrs)

Test 11.75" casing, lower steel blind and upper blind rams to 2,500 psi. Test witnessed and approved by DLNR Engineer Eric Tanaka. (1.5 hrs)

Cont run in hole to TOC at 1,885'. (1 hrs)

Test Hydril to 1,000 spi 30 min, upper and lower pipe rams to 2,500 spi. 30 min each. Test upper and lower Kelly valves to 1,000 psi. 30 min. Test check vakve. Ok. BOP test witnessed and approved by DLNR Engineer Eric Tanaka. (4 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Clean our cement from 1,855', (drill out Weatherford stage collar at 1,954') to 2,015'. (5 hrs)
Test Weatherford's port collar to 2,500 psi. Test witnessed and approved by DLNR Engineer Eric Tanaka. (1 hrs)
Run in hole to 4,788'. Having to clean out cement stringers at 2,458' and 4,788' at Report Time. (2 hrs)

Comments: Had to test casing and blind rams two times. Mr Tanaka did not witness first test.

Mud Data: None

Surveys: None

Daily Costs: \$61,350

Well Costs: \$5,689,891

Drilling Days: 91

Completion Days:

17-Nov-02 **Current Depth:** 5100 **Hole Drilled:** 0 **Ave ROP:**

Current Ops: Wait on choke manifold

Operations Summary:

Clean out cement stringers from 4,788' to 5,075'. (9 hrs)

Circ hole clean (1 hrs)

Pooh. (2 hrs)

Service rig. (0.5 hrs)

Install rotating head. (6.5 hrs)

RIH to 5,075' (1.5 hrs)

Wait on choke manifold. (3.5 hrs)

Comments: Choke manifold got lost on non union barge for two weeks!!!

Mud Data: None

Surveys: None

Daily Costs: \$61,350

Well Costs: \$5,751,241

Drilling Days: 92

Completion Days:

18-Nov-02 **Current Depth:** 5100 **Hole Drilled:** 0 **Ave ROP:**

Current Ops: Waiting on choke manifold.

Operations Summary:

Wait on choke manifold. (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$49,805

Well Costs: \$5,801,046

Drilling Days: 93

Completion Days:

19-Nov-02 **Current Depth:** 5128 **Hole Drilled:** 28 **Ave ROP:** 9.3

Current Ops: POOH

Operations Summary:

Wait on choke manifold. (6 hrs)

Nipple up 15,000 psi choke, Hard line into 6" blooie line. (2 hrs)

Stage out of hole to 3,184'. Stage in hole to 5,075', Circ and cool down wellbore (5.5 hrs)

Test choke manifold to 2,500 psi. Test witnessed and approved by Eric Tanaka of DLNR. (1 hrs)

Circ and cool well bore at 5,075', Cont. to hard line choke into 6" blooie line. (2.5 hrs)

Clean out cement and shoe at 5,077' (0.5 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Test shoe to 10.3# mud wt. equivalent. Test good. Test witnessed and approved by Eric Tanaka of DLNR. (0.5 hrs)

Clean out cement from 5,077' to 5,100' (0.5 hrs)

Drill 10.625" hole from 5,100' to 5,128' (3 hrs)

Circ hole clean at 5,128' (0.5 hrs)

POOH for directional tools. (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$49,805

Well Costs: \$5,850,851

Drilling Days: 94

Completion Days:

20-Nov-02

Current Depth: 5386

Hole Drilled: 258

Ave ROP:

Current Ops: Directionally drilling ahead to 5,386' at Report Time.

Operations Summary:

Cont pull of of hole for Baker Directional tool failure. (0.05 hrs)

Install new rotating housing on mud motor. Install new rupture plate in 6" blooie line. (1.45 hrs)

Pick up and make up 10.625" Directional BHA. Orient MWD. Surface test MWD. Good Test. (6.5 hrs)

Run in hole staging at 2,077', 2,300', 4,150' and 5,128'. (3.5 hrs)

Directionally drilling 10.625" Production hole from 5,128' to 5,185'. Dropped MWD probe @ 5,140'. (2.5 hrs)

Attempting to communicate with MWD. Tool not wanting to talk. Not asking the right questions. Will have to pull to shoe to retrieve MWD Probe. (0.5 hrs)

Pull out of hole to shoe. Retrieve MWD probe with slick line. Work on probe. Dropped probe. Probe is taking to operator. (3 hrs)

Directionally drilling from 5,217' to 5,386' at Report Time. (6.5 hrs)

Comments: Baker MWD not working very good.

Mud Data: None

Surveys: None

Daily Costs: \$49,654

Well Costs: \$5,900,506

Drilling Days: 95

Completion Days:

21-Nov-02

Current Depth: 5943

Hole Drilled: 557

Ave ROP:

Current Ops: Directional drilling 10.625" hole at report time

Operations Summary:

Directional drill 10.625" hole from 5,386' to 5,868' (18 hrs)

Circ. with pump #1, Change out head on pump #2. (1 hrs)

Directional drill from 5,868' to 5,943' (5 hrs)

Comments: Mud pumps wore out, need repairs very bad.

Mud Data: None

Surveys: None

Daily Costs: \$51,943

Well Costs: \$5,952,448

Drilling Days: 96

Completion Days:

22-Nov-02

Current Depth: 6375

Hole Drilled: 432

Ave ROP: 29.8

Current Ops: POOH for flow test.

Operations Summary:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Directional drill from 5,943' to 5,152' (8.5 hrs)
Service rig. (0.5 hrs)
Directional drill from 5,152' to 6,230' (Some small loss of mud. 5 bbls.) (2.5 hrs)
Circ and work on mud pumps. (3 hrs)
Directional drill from 6,230' to 6,279' (1.5 hrs)
Circ and work on mud pumps (3.5 hrs)
Directional drill from 6,279' to 6,310' . (0.5 hrs)
Circ and repair 6" water line to rig. (0.5 hrs)
Directional drill from 6,310' to 6,375', Lost circ at 6,356', Drilled into fracture at 6,363' to 6,375',
Didn't touch bottom of fracture. (1.5 hrs)
Circ, pump 10 bbl min. down back side with Haliburton. (0.5 hrs)
POOH to shoe, Retrieve MWD probe (0.5 hrs)
POOH for flow test. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$47,652

Well Costs: \$6,000,100

Drilling Days: 97

Completion Days:

23-Nov-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Nipple up flow equipment.

Operations Summary:

POOH lay down directional tools. (2.5 hrs)

Install .50" vent lines between 16" and 20" casing and filling with .75" gravel. (5.5 hrs)

Nipple down BOPE control lines, Move Accumulator house, Cat walk and V-Door. Nipple down BOPE and set out, Nipple up flow equipment. (16 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$37,037

Well Costs: \$6,037,137

Drilling Days: 98

Completion Days:

24-Nov-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Nipple up flow equipment

Operations Summary:

Nipple up flow equipment, Install vent lines, Rigged Haliburton surface lines to wellhead and pumped 66 bbls water at 5 bbl/ min to fill casing, Pumped 100 bbls water at 10 bbls min with no pressure, Shut down pumping and let well heat up. (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$34,037

Well Costs: \$6,071,174

Drilling Days: 99

Completion Days:

25-Nov-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Run Haliburton Temperature and pressure survey

Operations Summary:

Nipple up flow equipment. (9 hrs)

Flowed 14,000 gal hot water down well. (1 hrs)

Cont. rigging up for flow test, Working on muffler and blooie line. (8 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Rig and run temperature and pressure survey. (6 hrs)
Mud Data: None
Surveys: None
Daily Costs: \$39,037 **Well Costs:** \$6,110,211
Drilling Days: 100 **Completion Days:**

26-Nov-02 **Current Depth:** 6375 **Hole Drilled:** 0 **Ave ROP:**
Current Ops: Rig up to flow test.
Operations Summary:
Run temp/psi. survey #2 (5 hrs)
Cont. rig up to flow test well. (19 hrs)
Mud Data: None
Surveys: None
Daily Costs: \$38,825 **Well Costs:** \$6,149,036
Drilling Days: 101 **Completion Days:**

27-Nov-02 **Current Depth:** 6375 **Hole Drilled:** 0 **Ave ROP:**
Current Ops: Rig up to flow test.
Operations Summary:
Cont. rigging up for flow test, Run Haliburton temp/psi. survey. Bottom hole temp. 634 Deg./1983 Psi., Rig up and pressure well with Nitrogen. (24 hrs)
Mud Data: None
Surveys: None
Daily Costs: \$38,825 **Well Costs:** \$6,187,861
Drilling Days: 102 **Completion Days:**

28-Nov-02 **Current Depth:** 6375 **Hole Drilled:** 0 **Ave ROP:**
Current Ops: Rig up to flow test.
Operations Summary:
Rigging up for flow test. Run t/p survey, Bottom hole temp 638.8 Deg/2,022 psi. (24 hrs)
Mud Data: None
Surveys: None
Daily Costs: \$38,825 **Well Costs:** \$6,226,686
Drilling Days: 103 **Completion Days:**

29-Nov-02 **Current Depth:** 6375 **Hole Drilled:** 0 **Ave ROP:**
Current Ops: Let well bore heat up for flow test.
Operations Summary:
Ran T&P survey #5. Hole temp at 3,000' 322 Deg. ? 913 psi., Flowed well, After 3.5 hrs. wellhead psi. down to 190 psi. temp 395 Deg., Ran T/P log #6 Tagged up at 1,946', Rig up mud pits to take on water. (24 hrs)
Mud Data: None
Surveys: None
Daily Costs: \$38,825 **Well Costs:** \$6,265,511
Drilling Days: 104 **Completion Days:**

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

30-Nov-02	Current Depth: 6375 Current Ops: Nipple up BOPE to clean out well bore. Operations Summary: Monitor shut in well. (8 hrs) Nipple down and remove flow testing valves and blooie line. (3 hrs) Set in all BOPE, set cat walk and accumulator house, nipple up BOPE. (13 hrs) Mud Data: None Surveys: None Daily Costs: \$38,825 Drilling Days: 105	Hole Drilled: 0 Well Costs: \$6,304,336 Completion Days:	Ave ROP:
01-Dec-02	Current Depth: 6375 Current Ops: POOH Operations Summary: Nipple up all BOPE and function test. (14.5 hrs) Make up Haliburton RTTS test packer and RIH to 500', Set packer to test BOP. (1 hrs) Test Hydrill to 1,000 psi, Both sets of pipe rams and choke manifold to 2,500 psi. Test witnessed and approved by Eric Tanaka DLNR. (3.5 hrs) Pooh, Lay down packer. (1 hrs) Make up BHA, RIH to 1,975' tag up on obstruction in well bore, Can't drill out with bit. (2.5 hrs) POOH. (1.5 hrs) Mud Data: None Surveys: None Daily Costs: \$54,925 Drilling Days: 106	Hole Drilled: 0 Well Costs: \$6,359,261 Completion Days:	Ave ROP:
02-Dec-02	Current Depth: 6375 Current Ops: Waiting on Mills and fishing tool hand. Operations Summary: POOH, Measure drill pipe out of hole. (1 hrs) Monitor well, Pumping 7 bbls Water a min. (11 hrs) Rig up Wai'eli's down hole camera, RIH to 1,981' observed collapsed casing , Rig down camera. (5.5 hrs) Monitor well while pumping 7 bbls min of water. (6.5 hrs) Mud Data: None Surveys: None Daily Costs: \$54,925 Drilling Days: 107	Hole Drilled: 0 Well Costs: \$6,414,186 Completion Days:	Ave ROP:
03-Dec-02	Current Depth: 6375 Current Ops: Waiting on mills and fishing tool hand. Operations Summary: Monitor well, Waiting on milling tools and fishing tool hand. (24 hrs) Mud Data: None Surveys: None Daily Costs: \$54,925	Hole Drilled: 0 Well Costs: \$6,469,111	Ave ROP:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Drilling Days: 108	Completion Days:	
04-Dec-02	Current Depth: 6375	Hole Drilled: 0	Ave ROP:
	Current Ops: Waiting on Baker skirted Mills.		
	Operations Summary:		
	Monitor well, Waiting on skirted milling tools from Baker Oil Tools. (24 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$50,575	Well Costs: \$6,519,686	
	Drilling Days: 109	Completion Days:	
05-Dec-02	Current Depth: 6375	Hole Drilled: 0	Ave ROP:
	Current Ops: Waiting on skirted mill.		
	Operations Summary:		
	Monitor well. (11 hrs)		
	Make up concaved mill, RIH to 1,960', Milled 6" on casing, POOH. (4.5 hrs)		
	Rig up and run downhole camera, Evaluate milling operation. (3.5 hrs)		
	Monitor well, Waiting on skirted mill. (5 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$50,575	Well Costs: \$6,570,261	
	Drilling Days: 110	Completion Days:	
06-Dec-02	Current Depth: 6375	Hole Drilled: 0	Ave ROP:
	Current Ops: Milling on colapsed casing at 1,960'.		
	Operations Summary:		
	Monitor well. (11 hrs)		
	Make up skirted mill, RIH to 1,960', Milled 9" , POOH I/D skirted mill. (5.5 hrs)		
	Rig and run downhole camera to evaluate milling Operation. (3 hrs)		
	Make up round nose mill, RIH to 1,960' (1.5 hrs)		
	Mill on casing from 1,960' to 1,963' (3 hrs)		
	Mud Data: None		
	Surveys: None		
	Daily Costs: \$60,575	Well Costs: \$6,630,836	
	Drilling Days: 111	Completion Days:	
07-Dec-02	Current Depth: 6375	Hole Drilled: 0	Ave ROP:
	Current Ops: POOH with string mills.		
	Operations Summary:		
	POOH lay down mills. (1.5 hrs)		
	Rig and run down hole camera, evaluate milling. (3.5 hrs)		
	RIH to 1'962' wit round nose mill. (3 hrs)		
	Mill on casing from 1,962' to 1,963' (1.5 hrs)		
	POOH (1.5 hrs)		
	Rig and run downhole camera, Casing looks very good. (2.5 hrs)		
	RIH with round nose mill. (1.5 hrs)		

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Milled on casing from 1,962 to 1'963', Dropped out of collapsed casing. (1 hrs)
POOH (1.5 hrs)
Rig and run downhole camera, Casing cut looks good. (2.5 hrs)
RIH wit watermelon mill to 1,960' (2 hrs)
Ream through bad spot in casing from 1,960' to 1965', Reamed through 20 times. (1 hrs)
POOH. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$72,575

Well Costs: \$6,703,411

Drilling Days: 112

Completion Days:

08-Dec-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Attempting to test collapsed casing w/ Halliburton RTTS packer.

Operations Summary:

POOH lay down milling tools. (1 hrs)
Rig and run downhole camera, Mills made good clean cut from 1,960' to 1,965'. (3 hrs)
RIH with bit to shoe at 5,077', POOH lay down jars. (4.5 hrs)
Make up Haliburton RTTS packer RIH to 2,350', Set packer Attempt to test casing, Test no good, Move packer to 1,742', Packer would not hold pressure, POOH lay down circ. sub RIH to 800', Test packer, Held 2,500 psi. RIH to 2,350' Attempted to test at 3 different depths, Wouldn't hold, Pull packer to 1'668 Packer held 2'500 psi, Run packer back to 2'133' Attempt to test casing. (15.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$59,575

Well Costs: \$6,762,986

Drilling Days: 113

Completion Days:

09-Dec-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Attempting to test collapsed casing w/ Haliburton RTTS packer.

Operations Summary:

Cont. attempting to test repaired spot in 11.75" casing, Casing will not test. Unset packer POOH, Lay down RTTS packer. (1.5 hrs)
Monitor well (Slip and cut 100' drilling line.) (5.5 hrs)
Make up new rotating rubber, pick up jars. RIH to 6,124', tag up. POOH (5 hrs)
Monitor well with steel blind rams closed. (12 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$59,575

Well Costs: \$6,822,561

Drilling Days:

Completion Days:

10-Dec-02

Current Depth: 6375

Hole Drilled: 0

Ave ROP:

Current Ops: Monitor well, Waiting on micro-cement.

Operations Summary:

Monitor well with steel blind rams closed, Waiting on micro-cement. (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$59,575

Well Costs: \$6,882,136

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

	Drilling Days: 114	Completion Days:
11-Dec-02	Current Depth: 6375 Current Ops: Monitor well, Squeezing micro-cement away. Operations Summary: Monitor well, Pumping water from 0600 hrs to 0930 hrs. (6.5 bbls min.) (9.5 hrs) Rig up and run P/T survey at 2,000' , 1,900' , and 1,800'. Temp at 2,000' was 90 deg. (1 hrs) Make up Halliburton cast iron bridge plug, RIH set plug at 1,987', Fill hole with water. (4.5 hrs) Test Halliburton surface lines to 3,500 psi, Mixed and pumped 8 bbls, 48 c/f, 28 sks. of howco 50/50 Micro-Matrix cement/Micro Poz. with 60% BWOB (Micro sand) , 1% Halad 322, Yield 1.68 at 12.4 ppg, Displaced with 33 bbls water. (2 hrs) Squeeze cement w/ 2,500 psi Pumped away .60 bbls. (2 hrs) Woc holding 2,000 psi pressure on casing. (5 hrs) Mud Data: None Surveys: None Daily Costs: \$81,575 Drilling Days: 115	Hole Drilled: 0 Ave ROP: Well Costs: \$6,963,711 Completion Days:
12-Dec-02	Current Depth: Current Ops: Milled on 10 5/8" bridge plug. Ran in hole to 6,125'. Started out of hole. Operations Summary: Waited on cement . Monitored well with pipe rams closed. Holding 2,000 psi pressure on casing. (6 hrs) Pulled out of hole. Laid down bridge plug setting tool. Made up bottom hole assembly. with 10 5/8" used bit. Ran in hole and tagged cement at 1,924'. (11 hrs) Continued to wait on cement. (1 hrs) Cleaned out cement from 1,960' to 1,975'. (0.5 hrs) Tested casing to 2,500 psi. Test witnessed and verbally approved by Eric Tanaka Engineering inspector, DLNR. (2.5 hrs) Cleaned out cement from 1,975' to 1,987', top of cast iron bridge plug. (0.5 hrs) Circulated hole clean at 1,987'. (0.5 hrs) Pulled out of hole and laid down bit. Made up 10 5/8" Baker mill. Ran in hole to 1,987'. (2 hrs) Mud Data: None Surveys: None Daily Costs: \$81,575 Drilling Days: 116	Hole Drilled: Ave ROP: Well Costs: \$7,045,286 Completion Days:
13-Dec-02	Current Depth: 6386 Current Ops: Continued to rig up lubricator to run temp./press. survey. Operations Summary: Continued to mill on 10 5/8" cast iron bridge plug. (3 hrs) Ran in hole to 6,125'. Tagged up 20,00 lb with mill. (2 hrs) Pulled out of hole from 6,125' and laid down mill. (3.5 hrs) Made up bit on bottom hole assembly ran in hole to 6,125'. (4 hrs) Reamed from 6,125' to 6,373', original T.D.. (7 hrs) Wiped hole up to 5,077'. Ran in hole to 6,386', new T.D. (1 hrs) Pulled out of hole with reaming assembly . (2 hrs)	Hole Drilled: Ave ROP:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Rigged down rotating head. rigged up lubricator to run temp./press. survey. (1.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,126,861

Drilling Days: 117

Completion Days:

14-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Reamed and washed from 6165' to 6386'. Pulled out of hole to 4000'. Monitor well while pumping water at 515 gal per min..

Operations Summary:

Continued to rig down rotating bowl. Installed crossover flange for PGV slick line lubricator.

Rigged up slick line lubricator. (4 hrs)

Ran wireline with temp/press tool and tagged up at 6108'. Ran survey from 6108' up. Pulled out of hole with tool. rigged down. lubricator. (4.5 hrs)

Rigged down luricator flange. Rigged rotating head back up. (3.5 hrs)

Made up 10 5/8" bottom hole assembly with bit and ran in hole, tagged bridge at 6144'. (3.5 hrs)

Cleaned out bridge from 6144' to 6180'. (1 hrs)

Washed hole from 6180' to 6386'. Tagged nothing in hole after bridge. (1 hrs)

Pull out of hole to 4000'. (0.5 hrs)

Pumped 765 gal. per min of water down the hole. total water pumped was 137000 gal. (4.5 hrs)

Ran in hole and tagged bridge at 6151'. (1 hrs)

Started reaming bridge at 6151' to 6165'. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,208,436

Drilling Days: 118

Completion Days:

15-Dec-02

Current Depth: 6386

Hole Drilled:

Ave ROP:

Current Ops: Ran in hole and tagged fill at 6164'. Reamed from 6164' to 6418'. Hole was very tight and hard to ream. Pulled out of hole to 4200'.

Operations Summary:

Contiued to ream from 6165' to 6214'. (1.5 hrs)

Washed from 6214' to 6386'. (0.5 hrs)

Pulled out of hole with reaming assembly to 4200'. (1 hrs)

Monitored well while pumping 515 GPM of water. (3.5 hrs)

Ran in hole with reaming assembly and tagged up at 6136'. (1 hrs)

Reamed from 6136' to 6153'. (0.5 hrs)

Ran in hole from 6153' to 6386'. (0.5 hrs)

Pull out of hole to 4200'. (0.5 hrs)

Monitored well, no water was pumped. (3.5 hrs)

Ran in hole to 6386'. No bridge was tagged. (0.5 hrs)

Drilled 10 5/8" hole from 6386' to 6418'. (0.5 hrs)

Worked tight hole and circulated at 6418'. (1 hrs)

Pulled out of hole to 4200'. (1 hrs)

Monitored well, no water was pumped. (2.5 hrs)

Ran in hole and tagged bridge at 6164'. (1 hrs)

Reamed and worked tight hole from 6164' to 6418'. Had to back ream up out of hole. (2 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Pulled out of hole to 4200'. (1 hrs)
Monitored well, no water was pumped. (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,290,011

Drilling Days: 119

Completion Days:

16-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Spotted cement plug at 6091'. Pulled out of hole. Made up bottom hole assembly, ran in hole and tagged top of cement at 6119'.

Operations Summary:

Monitored well, no water was pumped. (0.5 hrs)
Ran in hole and tagged bridge at 6164' (0.5 hrs)
Reamed and circulated tight hole from 6164' to 6418' . (3.5 hrs)
Pulled out of hole to 3920'. (1 hrs)
Monitored well. No water was pumped. (3.5 hrs)
Ran in hole and tagged fill at 6120'. (1 hrs)
Reamed tight hole from 6120' to 6153'. (2.5 hrs)
Pulled out of hole to 3920'. (1 hrs)
Monitored well, no water was pumped. (3.5 hrs)
Ran in hole and tagged fill at 6120'. (0.5 hrs)
Pulled out of hole and stood bottom hole assembly back in derrick. (3 hrs)
Ran in hole with open ended drill pipe to 6110'. (2 hrs)
Mixed and pumped 50 bbls of 50# per bbls of LCM pill and displaced to top of bridge. (1 hrs)
Rigged up Halliburton to pump cement plug. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,371,586

Drilling Days: 120

Completion Days:

17-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Ran in hole with open ended drill pipe and spotted cement plug #2. Pulled out of hole.

Operations Summary:

Mixed and spotted cement plug at 6091' of 51 sacks of Hawaiian cement with 1to1 perlite, 30% SSA-1, .10% Microlite, .25% Halad 322, .5%UCS mixed at 12.4# per gal. Total of 22 barrels of slurry,. Displaced with 70 barrels of water. (1 hrs)
Pulled out of hole with open ended drill pipe. (1.5 hrs)
Made up bit and bottom hole assembly and ran in hole and tagged plug at 6119'. (3 hrs)
Drilled and cleaned out cement from 6119' to 6228'. (2.5 hrs)
Worked tight hole and 6338'. (1 hrs)
Reamed from 6145' to 6343' (1 hrs)
Back reamed from 6343' up to 6300'. (1.5 hrs)
Pulled out of hole to 3920'. (1 hrs)
Monitor well, no water was pumped. (1.5 hrs)
Ran in hole and tagged fill at 6119'. (1 hrs)
Reamed from 6119' to 6290'. Worked out of very tight hole. (3.5 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Pulled out of hole to 3920'. (1 hrs)
Monitored well, no water was pumped. (1.5 hrs)
Ran in hole and tagged fill at 6106'. (0.5 hrs)
Pulled out of hole and stood back bottom hole assembly. (2 hrs)
Started running in hole with open ended drill pipe. (0.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,453,161

Drilling Days: 121

Completion Days:

18-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Ran in hole with open ended drill pipe and spotted cement plug #3.

Operations Summary:

Ran in hole with open ended drill pipe to 6093'. (2 hrs)
Spotted cement plug #2 at 6093'. Mixed and pumped 121 sacks of Hawaiian cement with 1to1 perlite, 30% SSA-1, .10% Microlite, .25% Halad-322 and .5% UCS Mixed at 12.4 lbs per gal. 54 barrel slurry. Displaced with 70 barrels of water. (1.5 hrs)
Pulled out of hole with open ended drill pipe. (2 hrs)
Ran in hole with bottom hole assembly and tagged up at 6118'. (2.5 hrs)
Pulled out of hole with bottom hole assembly. (2 hrs)
Repaired rig. (Changed out brake blocks) (13 hrs)
Ran in hole with open ended drill pipe. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$81,575

Well Costs: \$7,534,736

Drilling Days: 122

Completion Days:

19-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Wait on Cement.

Operations Summary:

Run in hole with open ended 5" drill pipe to 5,077' (0.5 hrs)
Mix 50 bbls LCM @ 50#/bbl. (0.5 hrs)
Cont run in hole to 6,033'. Tag up on bridge. (1 hrs)
Pumped 50 bbls LCM pill and left on bottom at 6,033'. Pull up to 5,943'. Spot 54 bbl cement plug at 5,943'. Plug #3: Mixed and pumped 500', 127 sks, 54 bbs, 307 c/f of Hawaiian cement+1:1 Perlite+30% SSA-1+.10%microlite+.25% Halad 322+.5% UCS+2% Gel @ 12.4ppg, 2.41 Yield, 8.17 gal/sk water. Displaced with 70.5 bbls water. CIP @ 02:55 Hrs. (1 hrs)
Pull out of hole. Make up rotary BHA and run in hole to 4,900'. (3 hrs)
Adjust rig brakes. (1 hrs)
Cont run in hole to 5,891' tag up on cement. (2.5 hrs)
Clean out cement from 5,891' to 5,909'. Very green cement. (0.5 hrs)
Circ hole clean at 5,909'. Will lay another plug on top of this plug. (1 hrs)
Pull out of hole and stand back DC's. Run in hole with open ended 5" drill pipe to 5,900'. Circ 15 min. (4.5 hrs)
Spot cement plug #4 at 5,909'. Mixed and pumped 300', 184 c/f, 33 bbls, 76 sks Hawaiian cement+1:1 Perlite+30%SSA-1+.10%Microlite+.25% Halad-332+.5% UCS+2% Gel @ 12.4 ppg, 2.41 Yield, 8.17 gal/sk water. Displace with 99 bbls water. CIP @ 16:30 hrs. (1 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Pull out of hole. Make up rotary BHA and run in hole to 4,025'. Circ with 100% retruns. (4 hrs)
Cont run in hole to TOC @ 5,730'. Cement very soft. Can circ cement out with out rotating drill string. (1.5 hrs)
Wait on cement at 4,785'. Circ with good returns. (2 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$7,591,236

Drilling Days: 123

Completion Days:

20-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Ran in hole from shoe and tagged cement at 6386'. Pulled up to shoe at 4472'.
Monitored well. Ran in hole to 6386'.

Operations Summary:

Waited on cement. (1 hrs)

Ran in hole with 10 5/8" bit and bottom hole assembly and tagged cement 5778'. (0.5 hrs)

Cleaned out soft cement from 5778' to 5802'. (0.5 hrs)

Circulated and waited on cement at 5802'. Cleaned out soft cement from 5802' to 5833'.

Continued to clean out cement to 5843'. (7 hrs)

Pulled up and waited on cement. (2.5 hrs)

Ran in hole to 5843'. (0.5 hrs)

Cleaned out cement from 5843' to 6386' (9 hrs)

Pulled out of hole to shoe. (0.5 hrs)

Monitored well. (2.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$7,647,736

Drilling Days: 124

Completion Days:

21-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Ran temp/press survey.

Operations Summary:

Ran in hole and tagged top of fill at 6386'. Pulled out of the hole to the shoe. (1 hrs)

Monitored well. (2 hrs)

Ran in hole and tagged fill at 6386'. Pulled out of hole to run pipe. (4 hrs)

Rigged up Bill's power Tongs and ran 36 joints (1460') of 8 5/8" 36# ABHDL thread (flush joint) T-95 liner. Ran blank liner from 4925' to 6365' and perforated liner from 6365' to 6385'.

Rigged down casers. (5 hrs)

Ran in hole with 1460' of 8 5/8" liner on 5" drill pipe and hung with Schumberger double slip hanger at 4925'. Bottom of liner at 6385'. (2.5 hrs)

Pulled out of hole and laid down setting tool. Ran in hole rabbiting drill pipe, laid down 24 joints of drill pipe with cement in them. Ran in hole with 5" drill pipe to 6379'. (8.5 hrs)

Rigged up Welaco to run press/temp survey. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$7,704,236

Drilling Days: 125

Completion Days:

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

22-Dec-02	<p>Current Depth: Hole Drilled: Ave ROP:</p> <p>Current Ops: Nippled down blowout preventers.</p> <p>Operations Summary:</p> <p>Ran Welaco press/temp survey through drill pipe. Run #1 Tagged up at 6235'. Pulled tool out of hole and retrieved data. Made run #2, tool also stopped at 6235'. (6 hrs)</p> <p>With press/temp tool at 6235' performed injection test. Pumped :463 GPM for 15 min. 897 GPM for 15 min., 1030 GPM for 15 min. Sat on bottom for 2 hours. Pulled wireline with press/temp tool out of hole and retrieved data. (1 hrs)</p> <p>Ran press/temp log #3 to 6235' for temp. build up. Pulled out of hole with tool and recovered data. Rigged down lubricator. (8 hrs)</p> <p>Pulled out of hole with drill pipe, found last four joints of drill pipe cemented up. (3 hrs)</p> <p>Rigged lubricator back up. Made press/temp survey run #4, tool quite working at 6329', hole was to hot. (5 hrs)</p> <p>Nippled down blowout preventer. (1 hrs)</p> <p>Mud Data: None</p> <p>Surveys: None</p> <p>Daily Costs: \$56,500 Well Costs: \$7,760,736</p> <p>Drilling Days: 126 Completion Days:</p>
23-Dec-02	<p>Current Depth: 6418 Hole Drilled: Ave ROP:</p> <p>Current Ops: Continued to pressure up with nitrogen.</p> <p>Operations Summary:</p> <p>Nippled down and set out 13 5/8" blowout preventers. (7 hrs)</p> <p>Rigged up to test KS-5. Nippled up flow tee and throttle valve. Nipple up blooie line to muffler. (12 hrs)</p> <p>Depressed wellbore with Nitrogen. At report time had 280 psi pressure. (5 hrs)</p> <p>Mud Data: None</p> <p>Surveys: None</p> <p>Daily Costs: \$56,500 Well Costs: \$7,817,236</p> <p>Drilling Days: 127 Completion Days:</p>
24-Dec-02	<p>Current Depth: Hole Drilled: Ave ROP:</p> <p>Current Ops: Monitored well.</p> <p>Operations Summary:</p> <p>Pressure up well bore with Nitrogen to 584'. (11 hrs)</p> <p>Held safety meeting with all personnel on flow test. (1 hrs)</p> <p>Opened KS-5 to muffler. Bled nitrogen cap off well. Well did not flow. Shut well back in. (1 hrs)</p> <p>Rigged up slick line lubricator and ran Welaco press/temp survey to 6414'. (6 hrs)</p> <p>Vented KS-4 into KS-5 to heat up wellbore. (5 hrs)</p> <p>Mud Data: None</p> <p>Surveys: None</p> <p>Daily Costs: \$56,500 Well Costs: \$7,873,736</p> <p>Drilling Days: 128 Completion Days:</p>
25-Dec-02	<p>Current Depth: 6418 Hole Drilled: Ave ROP:</p> <p>Current Ops: Monitored well.</p> <p>Operations Summary:</p>

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Monitored well. Vented KS-4 into KS-5. stopped venting into KS-5 at 1600 hours (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$7,930,236

Drilling Days: 129

Completion Days:

26-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Rigged up and ran press/temp surveys.

Operations Summary:

Monitored well. (19 hrs)

Rigged up PGV's slick line and ran Halliburton-Pruett press/temp survey. While closing lubricator valve, slick line operator did not have tools in lubricator and cut slick line and dropped tools in well bore. (4 hrs)

Monitored well. (1 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$7,986,736

Drilling Days: 130

Completion Days:

27-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored well

Operations Summary:

Made up repaired slick line tool. Run#1= ran 2 MRT's to 6365. Both MRT broke. Run #2=ran 3 MRT's to 6365', two MRT broke, one was good but was broken while being read. Run #4= ran one MRT to 5900', good run, temp was 608 degrees. (19.5 hrs)

Monitored well (4.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,043,236

Drilling Days: 131

Completion Days:

28-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Monitored shut in well.

Operations Summary:

Monitored shut in well. (6 hrs)

Ran Halliburton-Pruett press/temp survey. Run #2 Temp. 635 degrees at 6365'. (4 hrs)

Monitored shut in well. (7 hrs)

Ran Haliburton-Pruett press/temp survey. Run#3 Temp. 633 degrees at 6370'. (3 hrs)

Monitored shut in well. (4 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,099,736

Drilling Days: 132

Completion Days:

29-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored shut in well.

Operations Summary:

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Monitored shut in well. (7 hrs)
Ran Halliburton-Pruett press/temp survey. Run #4 Temp. 636 degrees at 6370'. (3 hrs)
Monitored shut in well. (14 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,156,236

Drilling Days: 133

Completion Days:

30-Dec-02

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Monitored shut in well.

Operations Summary:

Monitored shut in well. (7 hrs)

Ran Halliburton-Pruett press/temp survey. Run #5 Temp. 610 degrees at 6370 (3 hrs)

Monitored shut in well. Pumped 385 psi air cap on well with Water Resources air compressor. (14 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,212,736

Drilling Days: 134

Completion Days:

31-Dec-02

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored shut in well.

Operations Summary:

Monitored shut in well. (11 hrs)

Ran Halliburton-Pruett survey Run #6 temp. 618 degrees at 6200'. (4 hrs)

Monitored shut in well maintaining a 350 psi air cap. (9 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,269,236

Drilling Days: 135

Completion Days:

01-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Compressed well bore with Nitrogen to 1340 psi.

Operations Summary:

Monitored shut in well. (Waiting on Nitrogen) (15 hrs)

Rigged up BOC liquid 3000 gal Nitrogen tank. Compressed well bore with Nitrogen. (9 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,325,736

Drilling Days: 136

Completion Days:

02-Jan-03

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored shut in well.

Operations Summary:

Compressed well bore with Nitrogen to 1340 psi. (16 hrs)

Monitored well. (8 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,382,236

Drilling Days: 137

Completion Days:

03-Jan-03

Current Depth: 6418

Hole Drilled: 0

Ave ROP:

Current Ops: Monitored shut in well while hotventing into KS-4.

Operations Summary:

Monitored shut in well. (10.5 hrs)

Flow tested KS-5 (4 hrs)

Monitored well. Hot vent KS-5 into KS-4 to maintain well head temp. and press.. Ran Halliburton-Pruett press/temp to 6375' , temp. was 617' (9.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,438,736

Drilling Days: 138

Completion Days:

04-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Monitored well. Hot vented KS-5 into KS-4 to maintain well head temp. and press..

Operations Summary:

Monitored well. Hot vented KS-5 to KS-4 to maintain well head temp. and press. (10.5 hrs)

Flow tested KS-5. Max temp. 507 degrees. Max press 831 psi.. (4 hrs)

Monitored well. Hot vented KS-5 into KS-4 to maintain well head temp. and pressure. Hot vent temp, 406 degrees. Well head pressure, 469 psi. Ran Halliburton-Pruett press/temp survey #9 to 6385'. Max temp 618 degrees. Note: Max well head growth 20". (9.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,495,236

Drilling Days: 139

Completion Days:

05-Jan-03

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored well while hot venting it to KS-4.

Operations Summary:

Monitored well. Hot vented KS-5 into KS-4 to maintain well head temp. and press.. Well head press. was 512 psi and temp. was 414 degrees at 0500 hours. Ran Halliburton Pruett press/temp survey #10 to 6385'. Max temp. was 612 degrees at 6200'. (24 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,551,736

Drilling Days: 140

Completion Days:

06-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Monitored well. Hot vented well in to KS-4.

Operations Summary:

Monitored well. Hot vented KS-5 into KS-4 to maintain well head temp. and press. (8.5 hrs)

Flow tested well. Reduced flow rate due to wind conditions. (4 hrs)

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Monitored well. Vented KS-5 into KS-4 to maintain well head temp. and press. Well head press. was 542 and temp. was 421 degrees at 0500 hours (11.5 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,608,236

Drilling Days: 141

Completion Days:

07-Jan-03

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Monitored well and hot vented into KS-4.

Operations Summary:

Monitored well. Vented KS-5 into KS-4 to maintain well head press. and temp. (8 hrs)

Flow tested well, reduced flow due to wind conditions. (4 hrs)

Monitored well. Hot vented KS-5 into KS-4 to maintain well head press. and temp.. Rigged up and ran Halliburton-Pruett press/temp survey. Bottom hole temp. was 618 degrees at 6385'. Hot vented well head press. was 421 degrees and press. was 542 psi. at 0500 hours. Well head growth was 22.5" during flow test. (12 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,664,736

Drilling Days: 142

Completion Days:

08-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Killed and cool well.

Operations Summary:

Monitored well. Vented KS-5 into KS-4 to maintain well head press. and temp. Continued to run Halliburton-Pruett press/temp survey. Max temp. was 625 degrees at 6100'. Max. press. was 1955 psi at 6385'. (7 hrs)

Shut well in. Let well statically kill itself. Run Halliburton-Pruett press/temp survey #11. Bottom hole temp. was 634 degrees at 6370'. Press. at 6385' was 1983'. (17 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,721,236

Drilling Days: 143

Completion Days:

09-Jan-03

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Nipped up blowout preventers.

Operations Summary:

Pumping one barrel a minute killed and cooled well. (8 hrs)

Ran Halliburton-Pruett press/temp survey #12 to 6313'. Stopped pumping for 10 min. to let tool become static. (1 hrs)

Performed injection flow test. Injected 400 GPM of water for 30 min. Injected 1100 GPM for 30 min. Let survey tool set at 6313'. (4.5 hrs)

Pull press/temp survey out of hole and collected data. Monitored well. (1.5 hrs)

Ran Halliburton/Pruett press/temp survey #13 with well static. Rigged down lubricator and wireline unit. (5.5 hrs)

Nipped down flow tee and flow equipment. (2.5 hrs)

Set 13 5/8" blowout preventers back on. (1 hrs)

Mud Data: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,777,736

Drilling Days: 144

Completion Days:

10-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Ran in hole to 2258' with watermelon mill. Pulled out of hole and laid down mill. Made up RTTS and ran in hole and set packer at 2256'. Tested casing to 2000 psi.

Operations Summary:

Nipped up 13 5/8" blowout prevented and function tested.. (15 hrs)

Made up Halliburton RTTS and ran in hole to 600' and set. (0.5 hrs)

Tested blowout preventers. Hydrill to 1000 psi, upper and lower pipe rams to 2000 psi. Test witnessed by Eric Tanaka DLNR. (4 hrs)

Pulled out of hole and laid down RTTS packer. (0.5 hrs)

Rigged up and ran down hole camera to 1980'. (4 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,834,236

Drilling Days: 145

Completion Days:

11-Jan-03

Current Depth: 6418

Hole Drilled:

Ave ROP:

Current Ops: Laid down drill pipe.

Operations Summary:

Made up watermelon mill and ran in hole to 2258', no problem. (1.5 hrs)

Pulled out of hole and laid down watermelon mill. (1 hrs)

Ran in hole with RTTS packer and set packer at 2256'. (1.5 hrs)

Tested casing to 2000 psi. (2 hrs)

Ran in the hole to and set packer at 1780'. Tested casing to 1800 psi. (1 hrs)

Ran in hole and set packer at 2349'. Tested casing to 1300 psi. witnessed by and approved by Eric Tanaka DLNR. (3.5 hrs)

Pulled out of hole and laid down RTTS packer. (1 hrs)

Rigged up casing crew. Ran 4 joints of 8 5/8" casing with liner hanger. Ran in hole and hung liner at 1882'. Bottom of liner at 2058'. (5.5 hrs)

Laid down drill pipe. (7 hrs)

Mud Data: None

Surveys: None

Daily Costs: \$56,500

Well Costs: \$8,890,736

Drilling Days: 146

Completion Days:

12-Jan-03

Current Depth:

Hole Drilled:

Ave ROP:

Current Ops: Rig released from KS-5

Operations Summary:

Laid down drill pipe and bottom hole assembly. Laid out kelly. (4 hrs)

Rigged down lay down machine. (1 hrs)

Nipped down blowout preventers. (6 hrs)

Rigged down for rig move. (13 hrs)

Mud Data: None

Well Summary Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Surveys: None

Daily Costs: \$56,500

Drilling Days: 147

Well Costs: \$8,947,236

Completion Days:

Printed: 16:49 06-May-03

Page 50

Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

2. Casing Report

Casing Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

Run Date/Time: 20-Aug-02 21:30
Well Section: SURF String Type: FULL
String Top MD: 0 ft String Top TVD: ft
Casing Shoe MD: 88 ft Casing Shoe TVD: 88 ft
String Nominal OD: 30.000 in String Nominal ID: in
Bit Diameter: in Avg. Open Hole Diam.: in
Centralizers: No: 0 Manufacturer: Type:
Depths:
Hanger: Type: Manufacturer:
Comments:
Transferred from Casing Tally Detail on 07-Nov-02 00:21

String Component Details							
Joints	Item	Length	O.D.	I.D.	Weight	Grade	Connection Torque
2	JOINT	88.00	30.000	29.000			WELD
Joints:	2	Length:	88.00				

Printed: 16:26 28-Apr-03

End of Report

Casing Schematic

Well ID: KS-05

String Nominal OD: 30 Type: FULL

Depths relative to Original RKB Elevation at 27 above Ground Level

Casing Top at 0, Bottom at 88, String Length 88

Puna Geothermal Venture

Well Name: Production Well KS-05

String Schematic from 0 to 88

Total Depth 6418, Open Hole from 88 to 6418

Ground Level

JOINT No 1, 30 OD x 29 ID
Conn. WELD
Top 0.00 Bottom 44.00

JOINT No 2, 30 OD x 29 ID
Conn. WELD
Top 44.00 Bottom 88.00

Casing Tally Run Report Summary

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

OD: 30.000	Type: FULL	Top: 0	Btm: 88	Joints: Run: 2	Excluded: 0
Length: Run Joints 88.00		Other Items:	Cut Off: 0.00	Total Length: 88.00	

Run#	Jnt#	Len.	Bottom	Run#	Jnt#	Len.	Bottom	Run#	Jnt#	Len.	Bottom	Run#	Jnt#	Len.	Bottom
1	2	44.00	88.00												
2	1	44.00	44.00												

Casing Tally Joint List

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

String Nominal OD: 30.000 in

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
1	44.00	30.000			WELD			
2	44.00	30.000			WELD			88.00

Joints: Used: 2

Excluded: 0

Total: 2

Length Used: 88.00

Printed: 16:27 28-Apr-03

End of Report

Casing Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

Run Date/Time: 10-Oct-02 0:30
Well Section: SURF String Type: FULL
String Top MD: 0 ft String Top TVD: ft
Casing Shoe MD: 900 ft Casing Shoe TVD: ft
String Nominal OD: 22.000 in String Nominal ID: in
Bit Diameter: in Avg. Open Hole Diam.: in
Centralizers: No: 0 Manufacturer: Type:
Depths:
Hanger: Type: Manufacturer:
Comments:
Transferred from Casing Tally Detail on 30-Nov-02 03:48

String Component Details							
Joints	Item	Length	O.D.	I.D.	Weight	Grade	Connection Torque
2	JOINT	900.00	22.000	21.000	E	WELD	
Joints:	2	Length:	900.00				

Printed: 16:40 28-Apr-03

End of Report

Casing Schematic

Well ID: KS-05

String Nominal OD: 22 Type: FULL


Puna Geothermal Venture

Well Name: Production Well KS-05

Depths relative to Original RKB Elevation at 27 above Ground Level
Casing Top at 0, Bottom at 900, String Length 900

String Schematic from 0 to 900
Total Depth 6418, Open Hole from 900 to 6418

Ground Level



JOINT No 1, 22 OD x 21 ID
Grade E, Conn. WELD
Top 0.00 Bottom 500.00

JOINT No 2, 22 OD x 21 ID
Grade E, Conn. WELD
Top 500.00 Bottom 900.00

Casing Tally Joint List

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

String Nominal OD: 22.000 in

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
1	500.00	22.000		E	WELD			
2	400.00	22.000		E	WELD			900.00

Joints: Used: 2

Excluded: 0

Total: 2

Length Used: 900.00

Printed: 16:36 28-Apr-03

End of Report

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

String Nominal OD: 22.000

Type: FULL

Top Depth: 0

Bottom: 900

Cut Off Length: 0.00

Comments: Casing string run 10-05-02

Good Joints: 2

Excluded Joints: 0

Total Joints: 2

Total Length Good Joints: 900.00

Other Items:

Total Length: 900.00

Run Joint

Run No.	Joint No	Item	Length	Top	Bottom	Description	Comments	Cnt Scr
1	2	JOINT	400.00	500.00	900.00	22 x 21, E WELD		
2	1	JOINT	500.00	0.00	500.00	22 x 21, E WELD		

Printed: 16:38 28-Apr-03

End of Report

Casing Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

Run Date/Time:	12-Oct-02 9:00		
Well Section:	INT1	String Type:	FULL
String Top MD:	0 ft	String Top TVD:	0 ft
Casing Shoe MD:	5200 ft	Casing Shoe TVD:	5230 ft
String Nominal OD:	16.000 in	String Nominal ID:	15.250 in
Bit Diameter:	14.750 in	Avg. Open Hole Diam.:	17.500 in
Centralizers: No:	0	Manufacturer:	Type:
Depths:			
Hanger: Type:		Manufacturer:	
Comments:	Waiting on data		

Printed: 16:50 28-Apr-03

End of Report

Casing Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

Run Date/Time: 11-Nov-02 3:25

Well Section:

String Type: FULL

String Top MD: -25 ft

String Top TVD: ft

Casing Shoe MD: 5078 ft

Casing Shoe TVD: ft

String Nominal OD: 11.750 in

String Nominal ID: in

Bit Diameter: in

Avg. Open Hole Diam.: in

Centralizers: No: 0 Manufacturer:

Type:

Depths:

Hanger: Type:

Manufacturer:

Comments:

Transferred from Casing Tally Detail on 30-Dec-02 03:25

String Component Details

Joints	Item	Length	O.D.	I.D.	Weight	Grade	Connection	Torque
127	JOINT	5102.92	11.750	10.820	65.00	C-95		

Joints: 127 Length: 5102.92

Printed: 16:52 28-Apr-03

End of Report

Well ID: KS-05

Depths relative to Original RKB Elevation at 27 above Ground Level
Casing Top at -25.09063, Bottom at 5077.831, String Length 5102.92

Well Name: Production Well KS-05

Total Depth 6418, Open Hole from 5077.831 to 6418

[illegible]

Casing Tally Joint List

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

String Nominal OD: 11.750 in

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
1	3.00	11.750	65	C-95		Float shoe		
2	36.00	11.750	65	C-95				
3	43.52	11.750	65	C-95				
4	3.00	11.750	65	C-95		Float sub		
5	44.10	11.750	65	C-95				129.62
6	1.20	11.750	65	C-95		Landing collar		
7	42.31	11.750	65	C-95				
8	42.37	11.750	65	C-95				
9	41.41	11.750	65	C-95				
244	40.53	11.750	65	C-95				167.82
245	42.19	11.750	65	C-95				
246	42.58	11.750	65	C-95				
247	39.53	11.750	65	C-95				
248	41.44	11.750	65	C-95				
249	38.80	11.750	65	C-95				204.54
250	42.65	11.750	65	C-95				
251	41.36	11.750	65	C-95				
252	42.10	11.750	65	C-95				
253	41.04	11.750	65	C-95				
254	42.16	11.750	65	C-95				209.31
255	42.92	11.750	65	C-95				
256	41.60	11.750	65	C-95				
257	42.12	11.750	65	C-95				
258	40.24	11.750	65	C-95				
259	42.10	11.750	65	C-95				208.98
260	41.38	11.750	65	C-95				
261	52.25	11.750	65	C-95				
262	41.74	11.750	65	C-95				
263	42.17	11.750	65	C-95				
264	41.18	11.750	65	C-95				218.72
265	41.70	11.750	65	C-95				
266	41.70	11.750	65	C-95				
267	40.55	11.750	65	C-95				
268	42.11	11.750	65	C-95				
269	41.84	11.750	65	C-95				207.90

Casing Tally Joint List**Puna Geothermal Venture**

Well ID: KS-05

Well Name: Production Well KS-05

Page 2

String Nominal OD: 11.750

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
270	40.17	11.750	65	C-95				
271	42.40	11.750	65	C-95				
272	41.10	11.750	65	C-95				
273	41.58	11.750	65	C-95				
274	40.83	11.750	65	C-95				206.08
275	42.12	11.750	65	C-95				
276	41.77	11.750	65	C-95				
277	40.93	11.750	65	C-95				
278	41.06	11.750	65	C-95				
279	38.78	11.750	65	C-95				204.66
280	38.35	11.750	65	C-95				
281	41.12	11.750	65	C-95				
282	42.20	11.750	65	C-95				
283	41.19	11.750	65	C-95				
284	41.23	11.750	65	C-95				204.09
285	42.39	11.750	65	C-95				
286	39.83	11.750	65	C-95				
287	41.00	11.750	65	C-95				
288	42.10	11.750	65	C-95				
289	41.86	11.750	65	C-95				207.18
290	41.10	11.750	65	C-95				
291	41.74	11.750	65	C-95				
292	40.09	11.750	65	C-95				
293	42.60	11.750	65	C-95				
294	41.38	11.750	65	C-95				206.91
295	37.56	11.750	65	C-95				
296	41.45	11.750	65	C-95				
297	41.44	11.750	65	C-95				
298	43.38	11.750	65	C-95				
299	41.15	11.750	65	C-95				204.98
300	40.10	11.750	65	C-95				
301	36.12	11.750	65	C-95				
302	40.74	11.750	65	C-95				
303	38.23	11.750	65	C-95				
304	40.17	11.750	65	C-95				195.36

Casing Tally Joint List**Puna Geothermal Venture**

Well ID: KS-05

Well Name: Production Well KS-05

Page 3

String Nominal OD: 11.750

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
305	41.11	11.750	65	C-95				
306	41.85	11.750	65	C-95				
307	38.46	11.750	65	C-95				
308	41.87	11.750	65	C-95				
309	42.24	11.750	65	C-95				205.53
310	41.90	11.750	65	C-95				
311	40.95	11.750	65	C-95				
312	42.30	11.750	65	C-95				
313	39.22	11.750	65	C-95		Annular casing packer		
314	41.40	11.750	65	C-95				205.77
315	42.30	11.750	65	C-95				
316	40.59	11.750	65	C-95				
317	42.40	11.750	65	C-95				
318	41.38	11.750	65	C-95				
319	38.39	11.750	65	C-95				205.06
320	41.70	11.750	65	C-95				
321	41.68	11.750	65	C-95				
322	39.03	11.750	65	C-95				
323	41.00	11.750	65	C-95				
324	41.60	11.750	65	C-95				205.01
325	42.71	11.750	65	C-95				
326	39.90	11.750	65	C-95				
327	41.07	11.750	65	C-95				
328	36.41	11.750	65	C-95				
329	42.25	11.750	65	C-95				202.34
330	40.81	11.750	65	C-95				
331	41.68	11.750	65	C-95				
332	36.33	11.750	65	C-95				
333	41.70	11.750	65	C-95				
334	40.84	11.750	65	C-95				201.36
335	41.43	11.750	65	C-95				
336	36.34	11.750	65	C-95				
337	40.08	11.750	65	C-95				
338	42.08	11.750	65	C-95				
339	41.93	11.750	65	C-95				201.86

Casing Tally Joint List**Puna Geothermal Venture**

Well ID: KS-05

Well Name: Production Well KS-05

Page 4

String Nominal OD: 11.750

No.	Length	O.D.	Weight	Grade	Connection	Comments	Exclude	Total
340	40.98	11.750	65	C-95				
341	40.63	11.750	65	C-95				
342	41.21	11.750	65	C-95				
343	40.53	11.750	65	C-95				
344	41.33	11.750	65	C-95				204.68
345	41.82	11.750	65	C-95				
346	42.33	11.750	65	C-95				
347	42.43	11.750	65	C-95				
348	41.48	11.750	65	C-95				
349	41.50	11.750	65	C-95				209.56
350	41.40	11.750	65	C-95				
351	42.00	11.750	65	C-95				
352	39.00	11.750	65	C-95				
353	41.73	11.750	65	C-95				
354	41.63	11.750	65	C-95				205.76
355	42.85	11.750	65	C-95				
356	39.87	11.750	65	C-95				
357	41.40	11.750	65	C-95				
358	42.35	11.750	65	C-95				
359	42.37	11.750	65	C-95				208.84
360	36.00	11.750	65	C-95				
361	35.00	11.750	65	C-95				
362	41.20	11.750	65	C-95			x	
363	39.30	11.750	65	C-95			x	
364	41.80	11.750	65	C-95			x	193.30
365	41.74	11.750	65	C-95			x	
366	40.67	11.750	65	C-95			x	
367	40.34	11.750	65	C-95			x	
368	35.00	11.750	65	C-95			x	
369	38.90	11.750	65	C-95			x	196.65

Joints: Used: 127

Excluded: 8

Total: 135

Length Used: 5102.92

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

String Nominal OD: 11.750

Type: FULL

Top Depth: -25

Bottom: 5078

Cut Off Length: 0.00

Good Joints: 127

Excluded Joints: 8

Total Joints: 135

Total Length Good Joints: 5102.92

Other Items:

Total Length: 5102.92

Run No.	Joint No	Item	Length	Top	Bottom	Description	Comments	Cnt Scr
1	1	JOINT	3.00	5074.83	5077.83	11.75 x 10.82, 65 C-95	Float shoe	
2	2	JOINT	36.00	5038.83	5074.83	11.75 x 10.82, 65 C-95		
3	3	JOINT	43.52	4995.31	5038.83	11.75 x 10.82, 65 C-95		
4	4	JOINT	3.00	4992.31	4995.31	11.75 x 10.82, 65 C-95	Float sub	
5	5	JOINT	44.10	4948.21	4992.31	11.75 x 10.82, 65 C-95		
6	6	JOINT	1.20	4947.01	4948.21	11.75 x 10.82, 65 C-95	Landing collar	
7	7	JOINT	42.31	4904.70	4947.01	11.75 x 10.82, 65 C-95		
8	8	JOINT	42.37	4862.33	4904.70	11.75 x 10.82, 65 C-95		
9	9	JOINT	41.41	4820.92	4862.33	11.75 x 10.82, 65 C-95		
10	244	JOINT	40.53	4780.39	4820.92	11.75 x 10.82, 65 C-95		
11	245	JOINT	42.19	4738.20	4780.39	11.75 x 10.82, 65 C-95		
12	246	JOINT	42.58	4695.62	4738.20	11.75 x 10.82, 65 C-95		
13	247	JOINT	39.53	4656.09	4695.62	11.75 x 10.82, 65 C-95		
14	248	JOINT	41.44	4614.65	4656.09	11.75 x 10.82, 65 C-95		
15	249	JOINT	38.80	4575.85	4614.65	11.75 x 10.82, 65 C-95		
16	250	JOINT	42.65	4533.20	4575.85	11.75 x 10.82, 65 C-95		
17	251	JOINT	41.36	4491.84	4533.20	11.75 x 10.82, 65 C-95		
18	252	JOINT	42.10	4449.74	4491.84	11.75 x 10.82, 65 C-95		
19	253	JOINT	41.04	4408.70	4449.74	11.75 x 10.82, 65 C-95		
20	254	JOINT	42.16	4366.54	4408.70	11.75 x 10.82, 65 C-95		
21	255	JOINT	42.92	4323.62	4366.54	11.75 x 10.82, 65 C-95		
22	256	JOINT	41.60	4282.02	4323.62	11.75 x 10.82, 65 C-95		
23	257	JOINT	42.12	4239.90	4282.02	11.75 x 10.82, 65 C-95		
24	258	JOINT	40.24	4199.66	4239.90	11.75 x 10.82, 65 C-95		
25	259	JOINT	42.10	4157.56	4199.66	11.75 x 10.82, 65 C-95		
26	260	JOINT	41.38	4116.18	4157.56	11.75 x 10.82, 65 C-95		
27	261	JOINT	52.25	4063.93	4116.18	11.75 x 10.82, 65 C-95		
28	262	JOINT	41.74	4022.19	4063.93	11.75 x 10.82, 65 C-95		
29	263	JOINT	42.17	3980.02	4022.19	11.75 x 10.82, 65 C-95		
30	264	JOINT	41.18	3938.84	3980.02	11.75 x 10.82, 65 C-95		

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 2

Joint Details - (Cont)

Run No.	Joint No	Item	Length	Top	Bottom	Description	Comments	Cnt Scr
31	265	JOINT	41.70	3897.14	3938.84	11.75 x 10.82, 65 C-95		
32	266	JOINT	41.70	3855.44	3897.14	11.75 x 10.82, 65 C-95		
33	267	JOINT	40.55	3814.89	3855.44	11.75 x 10.82, 65 C-95		
34	268	JOINT	42.11	3772.78	3814.89	11.75 x 10.82, 65 C-95		
35	269	JOINT	41.84	3730.94	3772.78	11.75 x 10.82, 65 C-95		
36	270	JOINT	40.17	3690.77	3730.94	11.75 x 10.82, 65 C-95		
37	271	JOINT	42.40	3648.37	3690.77	11.75 x 10.82, 65 C-95		
38	272	JOINT	41.10	3607.27	3648.37	11.75 x 10.82, 65 C-95		
39	273	JOINT	41.58	3565.69	3607.27	11.75 x 10.82, 65 C-95		
40	274	JOINT	40.83	3524.86	3565.69	11.75 x 10.82, 65 C-95		
41	275	JOINT	42.12	3482.74	3524.86	11.75 x 10.82, 65 C-95		
42	276	JOINT	41.77	3440.97	3482.74	11.75 x 10.82, 65 C-95		
43	277	JOINT	40.93	3400.04	3440.97	11.75 x 10.82, 65 C-95		
44	278	JOINT	41.06	3358.98	3400.04	11.75 x 10.82, 65 C-95		
45	279	JOINT	38.78	3320.20	3358.98	11.75 x 10.82, 65 C-95		
46	280	JOINT	38.35	3281.85	3320.20	11.75 x 10.82, 65 C-95		
47	281	JOINT	41.12	3240.73	3281.85	11.75 x 10.82, 65 C-95		
48	282	JOINT	42.20	3198.53	3240.73	11.75 x 10.82, 65 C-95		
49	283	JOINT	41.19	3157.34	3198.53	11.75 x 10.82, 65 C-95		
50	284	JOINT	41.23	3116.11	3157.34	11.75 x 10.82, 65 C-95		
51	285	JOINT	42.39	3073.72	3116.11	11.75 x 10.82, 65 C-95		
52	286	JOINT	39.83	3033.89	3073.72	11.75 x 10.82, 65 C-95		
53	287	JOINT	41.00	2992.89	3033.89	11.75 x 10.82, 65 C-95		
54	288	JOINT	42.10	2950.79	2992.89	11.75 x 10.82, 65 C-95		
55	289	JOINT	41.86	2908.93	2950.79	11.75 x 10.82, 65 C-95		
56	290	JOINT	41.10	2867.83	2908.93	11.75 x 10.82, 65 C-95		
57	291	JOINT	41.74	2826.09	2867.83	11.75 x 10.82, 65 C-95		
58	292	JOINT	40.09	2786.00	2826.09	11.75 x 10.82, 65 C-95		
59	293	JOINT	42.60	2743.40	2786.00	11.75 x 10.82, 65 C-95		
60	294	JOINT	41.38	2702.02	2743.40	11.75 x 10.82, 65 C-95		
61	295	JOINT	37.56	2664.46	2702.02	11.75 x 10.82, 65 C-95		
62	296	JOINT	41.45	2623.01	2664.46	11.75 x 10.82, 65 C-95		
63	297	JOINT	41.44	2581.57	2623.01	11.75 x 10.82, 65 C-95		
64	298	JOINT	43.38	2538.19	2581.57	11.75 x 10.82, 65 C-95		
65	299	JOINT	41.15	2497.04	2538.19	11.75 x 10.82, 65 C-95		

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 3

Joint Details - (Cont)

Run No.	Joint No	Item	Length	Top	Bottom	Description	Comments	Cnt Scr
66	300	JOINT	40.10	2456.94	2497.04	11.75 x 10.82, 65 C-95		
67	301	JOINT	36.12	2420.82	2456.94	11.75 x 10.82, 65 C-95		
68	302	JOINT	40.74	2380.08	2420.82	11.75 x 10.82, 65 C-95		
69	303	JOINT	38.23	2341.85	2380.08	11.75 x 10.82, 65 C-95		
70	304	JOINT	40.17	2301.68	2341.85	11.75 x 10.82, 65 C-95		
71	305	JOINT	41.11	2260.57	2301.68	11.75 x 10.82, 65 C-95		
72	306	JOINT	41.85	2218.72	2260.57	11.75 x 10.82, 65 C-95		
73	307	JOINT	38.46	2180.26	2218.72	11.75 x 10.82, 65 C-95		
74	308	JOINT	41.87	2138.39	2180.26	11.75 x 10.82, 65 C-95		
75	309	JOINT	42.24	2096.15	2138.39	11.75 x 10.82, 65 C-95		
76	310	JOINT	41.90	2054.25	2096.15	11.75 x 10.82, 65 C-95		
77	311	JOINT	40.95	2013.30	2054.25	11.75 x 10.82, 65 C-95		
78	312	JOINT	42.30	1971.00	2013.30	11.75 x 10.82, 65 C-95		
79	313	JOINT	39.22	1931.78	1971.00	11.75 x 10.82, 65 C-95	Annular casing packe	
80	314	JOINT	41.40	1890.38	1931.78	11.75 x 10.82, 65 C-95		
81	315	JOINT	42.30	1848.08	1890.38	11.75 x 10.82, 65 C-95		
82	316	JOINT	40.59	1807.49	1848.08	11.75 x 10.82, 65 C-95		
83	317	JOINT	42.40	1765.09	1807.49	11.75 x 10.82, 65 C-95		
84	318	JOINT	41.38	1723.71	1765.09	11.75 x 10.82, 65 C-95		
85	319	JOINT	38.39	1685.32	1723.71	11.75 x 10.82, 65 C-95		
86	320	JOINT	41.70	1643.62	1685.32	11.75 x 10.82, 65 C-95		
87	321	JOINT	41.68	1601.94	1643.62	11.75 x 10.82, 65 C-95		
88	322	JOINT	39.03	1562.91	1601.94	11.75 x 10.82, 65 C-95		
89	323	JOINT	41.00	1521.91	1562.91	11.75 x 10.82, 65 C-95		
90	324	JOINT	41.60	1480.31	1521.91	11.75 x 10.82, 65 C-95		
91	325	JOINT	42.71	1437.60	1480.31	11.75 x 10.82, 65 C-95		
92	326	JOINT	39.90	1397.70	1437.60	11.75 x 10.82, 65 C-95		
93	327	JOINT	41.07	1356.63	1397.70	11.75 x 10.82, 65 C-95		
94	328	JOINT	36.41	1320.22	1356.63	11.75 x 10.82, 65 C-95		
95	329	JOINT	42.25	1277.97	1320.22	11.75 x 10.82, 65 C-95		
96	330	JOINT	40.81	1237.16	1277.97	11.75 x 10.82, 65 C-95		
97	331	JOINT	41.68	1195.48	1237.16	11.75 x 10.82, 65 C-95		
98	332	JOINT	36.33	1159.15	1195.48	11.75 x 10.82, 65 C-95		
99	333	JOINT	41.70	1117.45	1159.15	11.75 x 10.82, 65 C-95		
100	334	JOINT	40.84	1076.61	1117.45	11.75 x 10.82, 65 C-95		

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 4

Joint Details - (Cont)

Run No.	Joint No	Item	Length	Top	Bottom	Description	Comments	Cnt Scr
101	335	JOINT	41.43	1035.18	1076.61	11.75 x 10.82, 65 C-95		
102	336	JOINT	36.34	998.84	1035.18	11.75 x 10.82, 65 C-95		
103	337	JOINT	40.08	958.76	998.84	11.75 x 10.82, 65 C-95		
104	338	JOINT	42.08	916.68	958.76	11.75 x 10.82, 65 C-95		
105	339	JOINT	41.93	874.75	916.68	11.75 x 10.82, 65 C-95		
106	340	JOINT	40.98	833.77	874.75	11.75 x 10.82, 65 C-95		
107	341	JOINT	40.63	793.14	833.77	11.75 x 10.82, 65 C-95		
108	342	JOINT	41.21	751.93	793.14	11.75 x 10.82, 65 C-95		
109	343	JOINT	40.53	711.40	751.93	11.75 x 10.82, 65 C-95		
110	344	JOINT	41.33	670.07	711.40	11.75 x 10.82, 65 C-95		
111	345	JOINT	41.82	628.25	670.07	11.75 x 10.82, 65 C-95		
112	346	JOINT	42.33	585.92	628.25	11.75 x 10.82, 65 C-95		
113	347	JOINT	42.43	543.49	585.92	11.75 x 10.82, 65 C-95		
114	348	JOINT	41.48	502.01	543.49	11.75 x 10.82, 65 C-95		
115	349	JOINT	41.50	460.51	502.01	11.75 x 10.82, 65 C-95		
116	350	JOINT	41.40	419.11	460.51	11.75 x 10.82, 65 C-95		
117	351	JOINT	42.00	377.11	419.11	11.75 x 10.82, 65 C-95		
118	352	JOINT	39.00	338.11	377.11	11.75 x 10.82, 65 C-95		
119	353	JOINT	41.73	296.38	338.11	11.75 x 10.82, 65 C-95		
120	354	JOINT	41.63	254.75	296.38	11.75 x 10.82, 65 C-95		
121	355	JOINT	42.85	211.90	254.75	11.75 x 10.82, 65 C-95		
122	356	JOINT	39.87	172.03	211.90	11.75 x 10.82, 65 C-95		
123	357	JOINT	41.40	130.63	172.03	11.75 x 10.82, 65 C-95		
124	358	JOINT	42.35	88.28	130.63	11.75 x 10.82, 65 C-95		
125	359	JOINT	42.37	45.91	88.28	11.75 x 10.82, 65 C-95		
126	360	JOINT	36.00	9.91	45.91	11.75 x 10.82, 65 C-95		
127	361	JOINT	35.00	-25.09	9.91	11.75 x 10.82, 65 C-95		
Excluded Joints:								
128	362	JOINT	41.20			11.75 x 10.82, 65 C-95		
129	363	JOINT	39.30			11.75 x 10.82, 65 C-95		
130	364	JOINT	41.80			11.75 x 10.82, 65 C-95		
131	365	JOINT	41.74			11.75 x 10.82, 65 C-95		
132	366	JOINT	40.67			11.75 x 10.82, 65 C-95		
133	367	JOINT	40.34			11.75 x 10.82, 65 C-95		
134	368	JOINT	35.00			11.75 x 10.82, 65 C-95		

Casing Tally Run Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 5

Joint Details - (Cont)

Run	Joint								
No.	No	Item	Length	Top	Bottom	Description	Comments	Cnt	Scr
135	369	JOINT	38.90			11.75 x 10.82, 65 C-95			

Printed: 16:53 28-Apr-03

End of Report

Casing Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

Run Date/Time:	22-Nov-02 6:00		
Well Section:	PROD	String Type:	LINER
String Top MD:	5000 ft	String Top TVD:	4950 ft
Casing Shoe MD:	7200 ft	Casing Shoe TVD:	7230 ft
String Nominal OD:	8.626 in	String Nominal ID:	7.750 in
Bit Diameter:	6.250 in	Avg. Open Hole Diam.:	8.500 in
Centralizers: No:	0	Manufacturer:	Type:
Depths:			
Hanger: Type:	Double Slip	Manufacturer:	BAKER
Comments:	Waiting on data		

Printed: 17:05 28-Apr-03

End of Report

Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com


3. Well Plan View

Well Plan View


Well ID: KS-05

Puna Geothermal Venture

Well Name: Production Well KS-05



**PUNA GEOTHERMAL VENTURE
WELL KS-5 - DIRECTIONAL PLAN**



Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

4. Well Elevation View


Well Elevation View

Well ID: KS-05

Puna Geothermal Venture


Well Name: Production Well KS-05

Plane of Vertical Section: 0.0 degrees



Printed: 14:16 25-Apr-03

PUNA GEOTHERMAL VENTURE - WELL KS-5 - DIRECTIONAL PLAN



Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

5. Operations Time Analysis

Operations Time Analysis

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 1

	Total Hrs	% of Total
Drill		
Drilling Ahead w/ Connections	368.75	10.5
Reaming/Underreaming	157.00	4.5
Circulate/Condition Mud	140.25	4.0
Directional Work	65.50	1.9
Well Repairs	60.00	1.7
Drilling - Rotating	44.25	1.3
Opening Hole	27.00	0.8
Running Survey Tools	15.25	0.4
Pipe and Tubing Handling	14.50	0.4
Washing Down	13.75	0.4
Milling	13.50	0.4
Drilling - Sliding	7.00	0.2
Mud Mixing	5.50	0.2
Magna Flux Pipe	1.00	0.0
Total for Drill:	933.25	26.7
Evaluate		
Testing Operations, Flow, DST etc	564.00	16.1
Wireline Logging	60.50	1.7
Leak Off Test	6.75	0.2
Well Evaluation	6.00	0.2
Total for Evaluate:	637.25	18.2
Problem Time		
Fishing Operations	282.00	8.1
Waiting on Equipment	112.50	3.2
Rig Repairs	100.50	2.9
Stuck Pipe Operations	74.00	2.1
Waiting on Orders	27.50	0.8
Well Kill Operations	8.00	0.2
Losing Circ./Pumping LCM	3.50	0.1
Service Company Repairs	3.50	0.1
Total for Problem Time:	611.50	17.5
Trip		
Tripping Out	268.50	7.7
Tripping in	162.75	4.6
BHA Operations	109.88	3.1
Wiper Trip	4.00	0.1
Total for Trip:	545.13	15.6
Cementing		

Operations Time Analysis

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Page 2


	Total Hrs	% of Total
Waiting On Cement	142.00	4.1
Secondary Cement Operations	57.00	1.6
Drilling Cement/Shoe	23.00	0.7
Primary Cement Operations	11.50	0.3
Cement Plug Operations	7.50	0.2
Total for Cementing:	241.00	6.9
Misc Other		
Welding and Fabrication Operations	116.50	3.3
Other Activity	39.50	1.1
Stand by	25.50	0.7
Rig Service	15.75	0.4
Safety Meeting	6.50	0.2
Rig Move	6.00	0.2
Cut and Slip Drill Line	4.00	0.1
Total for Misc Other:	213.75	6.1
BOP Ops		
Other BOP Operations	88.50	2.5
BOP Nipple Up	74.00	2.1
BOP Testing	25.00	0.7
BOP Nipple Down	22.00	0.6
Total for BOP Ops:	209.50	6.0
Mobilize/Demob		
Rigging Down	38.00	1.1
Rigging Up	15.00	0.4
Total for Mobilize/Demob:	53.00	1.5
Casing		
Running Casing	50.50	1.4
Total for Casing:	50.50	1.4
Total for :	6.00	0.2
Total Elapsed Time for Well:	3500.88 hrs.	
Total Non-Productive Time for Well:	617.00 hrs.	17.6%
Total Productive Time for Well:	2883.88 hrs.	82.4%

Operations Time Graph

Well ID: KS-05

Puna Geothermal Venture

Analysis by Operations Group



Description	Time - hrs	%
Drill	933.25	26.66%
Evaluate	637.25	18.20%
Problem Time	611.50	17.47%
Trip	545.13	15.57%
Cementing	241.00	6.88%
Misc Other	213.75	6.11%
BOP Ops	209.50	5.98%
Mobilize/Demob	53.00	1.51%
Casing	50.50	1.44%
Slice 10 (unaccounted)	6.00	0.17%
Total Time:		3,500.88 hrs.


Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

6. Days Vs. Depth Graph


Puna Geothermal Venture - Well KS-5: Programmed and Actual Time Vs. Depth



Days Vs Depth Graph

KS-05

Puna Geothermal Venture
Well Name: Production Well KS-05





Richmond Energy Services, Inc.


5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com



7. Cost Vs. Depth Graph

Puna Geothermal Venture - Well KS-5: Programmed and Actual Cost Vs. Depth




Cost Vs Depth Graph

Well ID: KS-05

Puna Geothermal Venture

Well Name: Production Well KS-05



Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

8. Directional Survey Data

Directional Survey Report

Puna Geothermal Venture

Well ID: KS-05

Well Name: Production Well KS-05

Well Bore: Original Well Bore

Plane of Vertical Section: 0.0 degrees


Survey Type	Meas. Depth	Inc.	Azimuth	TVD	Coordinates		Closure	Vertical Section	Dog Leg Severity
					N-S	E-W			
** Tieln	0.0	0.00	0.0	0.0				0.0	
MSS	965.0	0.75	20.0	965.0	N 5.9	E 2.2	6.3	5.9	0.078
MSS	1171.0	1.75	315.0	1170.9	N 9.4	E 0.4	9.4	9.4	0.770
MWD	1329.0	2.50	310.0	1328.8	N 13.3	W 3.9	13.9	13.3	0.489
MWD	1502.0	2.00	320.0	1501.7	N 18.1	W 8.8	20.1	18.1	0.366
MWD	1886.0	2.50	345.0	1885.4	N 31.3	W 15.3	34.8	31.3	0.284
MWD	2137.0	2.00	343.0	2136.2	N 40.8	W 18.0	44.6	40.8	0.202
MWD	2283.0	1.90	329.0	2282.1	N 45.3	W 19.9	49.5	45.3	0.333
MWD	2347.0	1.50	320.0	2346.1	N 46.8	W 21.0	51.3	46.8	0.750
MWD	2473.0	0.30	241.9	2472.1	N 48.0	W 22.4	52.9	48.0	1.165
MWD	2537.0	1.00	147.1	2536.1	N 47.4	W 22.2	52.4	47.4	1.668
MWD	2598.0	2.30	135.5	2597.0	N 46.1	W 21.1	50.7	46.1	2.190
MWD	2661.0	2.90	129.2	2660.0	N 44.2	W 19.0	48.1	44.2	1.054
MWD	2787.0	3.40	119.9	2785.8	N 40.3	W 13.2	42.4	40.3	0.566
MWD	2851.0	3.30	123.6	2849.7	N 38.3	W 10.1	39.6	38.3	0.372
MWD	2914.0	3.60	122.4	2912.6	N 36.3	W 6.9	36.9	36.3	0.490
MWD	3005.0	4.10	122.4	3003.4	N 33.0	W 1.7	33.0	33.0	0.549
MWD	3193.0	4.00	122.6	3190.9	N 25.9	E 9.5	27.5	25.9	0.054
MWD	3288.0	3.90	123.0	3285.7	N 22.3	E 15.0	26.9	22.3	0.109
MWD	3383.0	4.00	124.3	3380.4	N 18.7	E 20.4	27.7	18.7	0.141
MWD	3479.0	4.00	117.0	3476.2	N 15.3	E 26.2	30.3	15.3	0.530
MWD	3668.0	4.00	100.5	3664.8	N 11.1	E 38.5	40.1	11.1	0.607
MWD	3761.0	3.70	99.1	3757.5	N 10.0	E 44.7	45.8	10.0	0.338
MWD	3853.0	3.70	97.9	3849.4	N 9.1	E 50.5	51.4	9.1	0.084
MWD	3947.0	3.60	97.9	3943.2	N 8.3	E 56.5	57.1	8.3	0.106
MWD	4042.0	3.40	93.5	4038.0	N 7.7	E 62.2	62.7	7.7	0.352
EST.	6400.0	3.40		6350.0	S 32.0	E 254.0	256.0		

Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

9. TECTON Lithology Log



Santa Rosa, CA 707-571-1700

COMPANY PUNA GEOTHERMAL VENTURE
 WELL KAPOHO STATE #5 ST
 FIELD Kapoho
 COUNTY/STATE Hawaii
 WELL HEAD COORDINATES
 9360.93' E 8289.03' N 643.92' AMSL KB
 ELEVATION 616.75' +27.17' KB = 643.92' KB el
 SPUD DATE 9/23/02
 TO DATE 12/15/02
 TOTAL DEPTH 6418'
 TRUE VERTICAL DEPTH 6405'
 TO LOCATION 260' E, 37' S
 CONTRACTOR/RIG PGV Rig Ikai Ikena #1
 COMPANY REPRESENTATIVE Ream, Atkinson, Sheehan

LOG INTERVAL

DATE LOGGED 9/23/02 TO 1/12/03
 DEPTH LOGGED 85' TO 6418'
 MUD DRILLING 85' TO 6418'
 AIR DRILLING NA TO NA
 LOG SCALE 1:600 UNIT NO. 334
 LOGGING GEOLOGISTS
 Mike McLaughlin Roy Ismay
 Dick Dunlap

HOLE

36	TO	85
26	TO	1005
20	TO	2232
14.75	TO	5100
10.625	TO	6418

ABBREVIATIONS

NB New Bit	BHT Bottom Hole Temp
RRB Re-run Bit	C Carbide Test
CB Core Bit	NR No Returns
WOB Weight On Bit	LAT Logged After Trip
SPM Strokes per Minute	CFM Cubic Feet per Min
PP Pump Pressure	BUT Bottoms Up Temp
RPM Revolutions per Min	

LITHOLOGY

	Vesicular Basalt
	Porphyritic Basalt
	Highly Altered
	Aphanitic Basalt
	Black Aphanitic Basalt
	Hyaloclastite
	Limestone
	Clay
	Scoria

CASING

30	AT	85
22	AT	900
16	AT	2208
11.75	AT	5077
8.625	AT	6385

SYMBOLS

	Wireline Log		Casing Shoe
	Steam/Water Entry		Flow Test
	Deviation Survey		Cored Interval
			No Recovery

REMARKS

KB=27.17'
 8.625" Hanger @ 4925'
 Flow Test on 11/29/02, 1/3/03, 1/4/03
 1/6/03, 1/7/03
 8.625" Scab Liner Top of Hanger @ 1882'
 Shoe @ 2058'

SECONDARY MINERALS

Q = Quartz	Rare	<< 1%
C = Calcite	Trace	< 1%
P = Pyrite	Minor	1% to 4%
E = Epidote	Common	4% to 7%
Ch = Chlorite	Abundant	7% to 10%
Py = Pyrrhotite		
A = Anhydrite		
Cl = Clay		> 10%
Z = Zeolite		

Tecton Geologic

PGV KS-5

Scale 1: 600

9/25

RRB#1 HTC ATX22

WOB 12-15K

RPM 100

PP 500

SPM 40/40

9/26

264.138.5 hrs

NB#3 HTC ATXC22

9/27

RRB#3 HTC ATXC22

9/28

WOB 10-15K

RPM 100

PP 550

SPM 40/40

200 ROP

0 WOB

9/29

104/NR

102/NR

108/NR

N.R.

N.R.

N.R.

N.R.

N.R.

N.R.

10 deg

Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.

Q C P E Ch Y A C I Z H

50

50

T In

250

200

PVT

12000

C02

1

T Out

250

H2S

40

Tecton Geologic

PGV KS-5

Scale 1: 600

9/25

RRB#1 HTC ATX22

WOB 12-15K

RPM 100

PP 500

SPM 40/40

9/26

264.138.5 hrs

NB#3 HTC ATXC22

9/27

RRB#3 HTC ATXC22

9/28

WOB 10-15K

RPM 100

PP 550

SPM 40/40

200 ROP

0 WOB

9/29

104/NR

102/NR

108/NR

N.R.

N.R.

N.R.

N.R.

N.R.

N.R.

10 deg

Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.

Q C P E Ch Y A C I Z H

50

50

T In

250

200

PVT

12000

C02

1

T Out

250

H2S

40

Tecton Geologic

PGV KS-5

Scale 1: 600

9/25

RRB#1 HTC ATX22

WOB 12-15K

RPM 100

PP 500

SPM 40/40

9/26

264.138.5 hrs

NB#3 HTC ATXC22

9/27

RRB#3 HTC ATXC22

9/28

WOB 10-15K

RPM 100

PP 550

SPM 40/40

200 ROP

0 WOB

9/29

104/NR

102/NR

108/NR

N.R.

N.R.

N.R.

N.R.

N.R.

N.R.

10 deg

Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.

Q C P E Ch Y A C I Z H

50

50

T In

250

200

PVT

12000

C02

1

T Out

250

H2S

40

Tecton Geologic

PGV KS-5

Scale 1: 600

9/25

RRB#1 HTC ATX22

WOB 12-15K

RPM 100

PP 500

SPM 40/40

9/26

264.138.5 hrs

NB#3 HTC ATXC22

9/27

RRB#3 HTC ATXC22

9/28

WOB 10-15K

RPM 100

PP 550

SPM 40/40

200 ROP

0 WOB

9/29

104/NR

102/NR

108/NR

N.R.

N.R.

N.R.

N.R.

N.R.

N.R.

10 deg

Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.

Q C P E Ch Y A C I Z H

50

50

T In

250

200

PVT

12000

C02


1

T Out

250

H2S

40



Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.


Drill to 700', pull out
of hole and bail water
sample for DLNR.

Drill blind with water,
work pipe every 5',
pump high visc (150+)
gel sweeps every 10' or
as needed.

Tecton Geologic

PGV KS-5

Scale 1: 600





Drill 26" hole to 1005'. Run 23 jnts of 22" - 0.5 Grade B, butt welded casing (114 #/ft) to a total of 900'. Unable to run past 900'. Run in hole w/stab in sub and pump 831 cu ft lead Cement slurry and 243 cu ft tail Cement slurry. TOC=500'. Top Job #1, 224 cu ft cement tru 1" trem pipe, TOC=460'. Top Job #2, 224 cu ft, TOC=126'. Top Job #3, 390 cu ft, TOC=76'. Top Job #4, 106 cu ft, cement to surface.


Nipple up 22" BOPE with two rupture disk diverter lines to Abatement unit and Muffler. Drill out shoe, very little cement below shoe, wash/clean out cement to 1005'. Squeeze 5 cement plugs. Pressure Test Shoe to 120 psi of 15 minutes - good. Drill ahead with 20" bit and Mud Motor.


Scoria: red, orng, red/brn, tr med brn, mod hd, com brittle, str vesicular grnd mass, com hematite/limonite.


Basalt(vesicular): lt-med gry, tr dk gry, hd, aphanitic, pred vesicular, r olivine phenos, r hematite/limonite.















































Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

10. Cementing Proposal



Puna Geothermal - Venture Cons
PO Box 30
Pahoa, Hawaii 96778

KS # 5
Puna Rift Field
Hawaii County, Hawaii
United States of America

11 3/4" Multi-Stage Production Casing Geothermal Cementing Recommendation

Prepared for: Bill Livesay & Rob Eckert
October 16, 2002
Version: 1

Submitted by:
Marc Brennen & Bob Valentine
Halliburton Energy Services
1990 Hays Lane
Woodland, California 95776
530 666-0233

HALLIBURTON

HALLIBURTON

*Halliburton appreciates the opportunity to present
this proposal and looks forward to being of service to you.*

Foreword

Bill & Rob.

Enclosed is our revised recommended procedure for cementing the 11 3/4" 2 stage casing string in the KS # 5 steam production well near Pahoa, Hawaii. The information in this proposal includes well data, calculations, materials requirements, and cost estimates. This proposal is based on information supplied from our previous discussions, ongoing cement lab testing and previous successful cementing services in the area.

More specifically, this recommendation is revised with Halliburton's Latex 2000 system in the lead slurry of Stage #1. This will help provide protection in the slurry sheath from suspected low pH zones in the open hole annulus. The Latex 2000 additive concentrations are estimated and will require more detailed testing from our Cement Engineering Laboratory in Duncan, Oklahoma. Final additive concentrations will be adjusted to the results determined in the lab.

Halliburton Energy Services recognizes the importance of meeting society's needs for health, safety, and protection of the environment. It is our intention to proactively work with employees, customers, the public, governments, and others to use natural resources in an environmentally sound manner while protecting the health, safety, and environmental processes while supplying high quality products and services to our customers.

We appreciate the opportunity to present this proposal for your consideration and we look forward to being of service to you. Our Services for your well will be coordinated through the Service Center listed below. If you require any additional information or additional designs, please feel free to contact myself or our field representative listed below.

Prepared and Submitted by:

Marc Brennen
Senior Technical Professional

Prepared and Submitted by:

Bob Valentine
Geothermal Service Leader

SERVICE CENTER:
SERVICE COORDINATOR:
OPER. ENGINEER:
PHONE NUMBER:

WOODLAND, CALIFORNIA
DALE CRAWFORD
MARC BRENNEN
O. 530 666-0233 C. 530 219-3650

HALLIBURTON

Job Information

KS 5 Production Casing (Stage 1)

KS 5

Well Intervals:

11 3/4" Production Casing	0 - 5200 ft (MD)
Outer Diameter	11.750 in
Inner Diameter	10.682 in
Linear Weight	65 lbm/ft
Casing Grade	C-90

16" Intermediate Casing	0 - 2200 ft (MD)
Outer Diameter	16.000 in
Inner Diameter	14.841 in
Linear Weight	97 lbm/ft
Casing Grade	L-80

14 3/4" Open Hole	2200 - 5200 ft (MD)
Inner Diameter	14.750 in
Job Excess	100 %

Mud Type	Water Based
Mud Weight	8.40 lbm/gal
BHST	500 degF
BHCT	300 degF

HALLIBURTON

Calculations

KS 5 Production Casing (Stage 1)

Spacer:

$$\begin{aligned} 2200.00 \text{ ft} * 0.4483 \text{ ft}^3/\text{ft} * 0 \% &= 986.24 \text{ ft}^3 \\ \text{Total Spacer} &= 1684.38 \text{ ft}^3 \\ &= 300.00 \text{ bbl} \end{aligned}$$

Cement : (2464.00 ft fill)

$$\begin{aligned} 2464.00 \text{ ft} * 0.4336 \text{ ft}^3/\text{ft} * 100 \% &= 2136.81 \text{ ft}^3 \\ \text{Total Lead Cement} &= 2136.81 \text{ ft}^3 \\ &= 380.58 \text{ bbl} \\ \text{Sacks of Cement} &= 803 \text{ sks} \end{aligned}$$

Cement : (536.00 ft fill)

$$\begin{aligned} 536.00 \text{ ft} * 0.4336 \text{ ft}^3/\text{ft} * 100 \% &= 464.82 \text{ ft}^3 \\ \text{Tail Cement} &= 464.82 \text{ ft}^3 \\ &= 82.79 \text{ bbl} \end{aligned}$$

Shoe Joint Volume: (42.00 ft fill)

$$\begin{aligned} 42.00 \text{ ft} * 0.6223 \text{ ft}^3/\text{ft} &= 26.14 \text{ ft}^3 \\ &= 4.66 \text{ bbl} \\ \text{Tail plus shoe joint} &= 490.96 \text{ ft}^3 \\ &= 87.44 \text{ bbl} \\ \text{Total Tail} &= 300 \text{ sks} \end{aligned}$$

Total Pipe Capacity:

$$\begin{aligned} 5200.00 \text{ ft} * 0.6223 \text{ ft}^3/\text{ft} &= 3236.20 \text{ ft}^3 \\ &= 576.39 \text{ bbl} \end{aligned}$$

Displacement Volume to Shoe Joint:

$$\begin{aligned} \text{Capacity of Pipe - Shoe Joint} &= 576.39 \text{ bbl} - 4.66 \text{ bbl} \\ &= 571.74 \text{ bbl} \end{aligned}$$

HALLIBURTON

Job Recommendation

KS 5 Production Casing (Stage 1)

Fluid Instructions

Fluid 1: Water Spacer

FRESH WATER AHEAD

Fluid Density: 8.34 lbm/gal

Fluid Volume: 300 bbl

Fluid 2: Lead Cement

Premium Hi-Temp Westcoast

94 lbm/sk	Premium Hi-Temp Westcoast (Cement-api)	Fluid Weight	12.50 lbm/gal
30 %	SSA-1 (Additive Material)	Slurry Yield:	2.66 ft ³ /sk
10 %	Silicalite (Additive Material)	Total Mixing Fluid:	12.66 Gal/sk
10 lbm/sk	Spherelite (Light Weight Additive)	Top of Fluid:	2200 ft
0.75 %	Halad(R)-9 (Low Fluid Loss Control)	Calculated Fill:	2464 ft
0.25 %	FWCA (Free Water Control)	Volume:	380.56 bbl
0.5 %	Universal Cement Systems (Conditioning Aid)	Calculated Sacks:	803.26 sks
0.5 %	HR-5 (Retarder)	Proposed Sacks:	810 sks
1.5 Gal/sk	Latex 2000 (Special Additive)		
0.3 Gal/sk	Stabilizer 434B (Stabilizer)		
0.5 Gal/sk	D-AIR 3000L (Defoamer)		

Fluid 3: Tail Cement

Premium Hi-Temp Westcoast

94 lbm/sk	Premium Hi-Temp Westcoast (Cement-api)	Fluid Weight	15.50 lbm/gal
35 %	SSA-1 (Additive Material)	Slurry Yield:	1.64 ft ³ /sk
5 %	Silicalite (Additive Material)	Total Mixing Fluid:	6.75 Gal/sk
0.75 %	Halad(R)-322 (Low Fluid Loss Control)	Top of Fluid:	4664 ft
0.5 %	Halad(R)-9 (Low Fluid Loss Control)	Calculated Fill:	536 ft
0.5 %	Universal Cement Systems (Conditioning Aid)	Volume:	87.47 bbl
0.4 %	HR-5 (Retarder)	Calculated Sacks:	300 sks
		Proposed Sacks:	300 sks

Fluid 4: Water Spacer

DRILLING MUD

Fluid Density: 8.34 lbm/gal

Fluid Volume: 571.74 bbl

Detailed Pumping Schedule

Fluid #	Fluid Type	Fluid Name	Surface Density lbm/gal	Estimated Avg Rate bbl/min	Downhole Volume
1	SPACER	FRESH WATER AHEAD	8.3	10.0	300 bbl
2	LEAD	HAWAII TYPE I-II CEMENT + 30% SSA-1 + 10% SILICALITE + 10 LB/SK SPHERELITE + .75% HALAD-9 + .25% FWCA + .5% UCS + .5% HR-5 + 1.5 GAL/SK LATEX 2000 + .3 GAL/SK STABILIZER 434B + .5% D- AIR 3000L	12.5	6.0	810 sks
3	TAIL	HAWAII TYPE I-II CEMENT + 35% SSA-1 + 5% SILICALITE + .75% HALAD-322 + .5% HALAD-9 + .5% UCS + .4% HR-5	15.5	6.0	300 sks
4	DISPLACE	DRILLING MUD	8.3	7.0	571.74 bbl

Cost Estimate

KS 5 Production Casing (Stage 1)

SAP Quote #0

Mtrl Nbr	Description	Qty	U/M	Unit Price	Gross Amt	Net Amt
7523	PSL-CMT CEMENT PRODUCTION CASING-BOM	1	JOB	0.00	0.00	0.00
16091	PUMPING CHARGE DEPTH	1 5200	EA FT	4,054.00	4,054.00	4,054.00
16	MULTIPLE STAGE CEMENTING - 2ND STAGE Number of Units	1 1	STG	2,809.00	2,809.00	2,809.00
141	RCM II W/ADC./JOB.ZI NUMBER OF UNITS	1 1	JOB	1,106.00	1,106.00	1,106.00
130104	PORT. DATA ACQUIS. W/OPTICEM RT W/HES DAYS OR PARTIAL DAY(WHOLE NO.)	1 1	EA	1,416.00	1,416.00	1,416.00
143	100 BBL BLENDER (4 HOURS) HOURS OR FRACTION (MIN4)	1 1	EA	0.00	2,166.00	2,166.00
10	FOOD AND LODGING NUMBER OF PERSONNEL ON JOB	3 5	DAY	350.00	5,250.00	5,250.00
16113	CEMENT EQUIPMENT OPERATOR,/DAY,ZI DAYS OR PARTIAL DAY(WHOLE NO.)	2 3	EA	0.00	N/C	N/C
16112	TECH SUPPORT PERSONNEL, /HR,ZI HOURS	1 36	EA	0.00	N/C	N/C
9	TRAVEL EXPENSES.ZI AIRFARE	5	EA	1,410.00	7,050.00	7,050.00
STAGE 1						
101250222	PREMIUM - HI-TEMP CEMENT	1110	SK	24.05	26,695.50	26,695.50
100003691	SSA-1 - 200 MESH	32712	LB	0.34	11,122.08	11,122.08
100003722	SILICALITE	9024	LB	1.63	14,709.12	14,709.12
100003646	HALAD(R)-322	212	LB	10.50	2,226.00	2,226.00
100001617	HALAD(R)-9	713	LB	14.47	10,317.11	10,317.11
101226480	UNIVERSAL CEMENT SYSTEMS	522	LB	7.50	3,915.00	3,915.00
100005050	HR-5	494	LB	6.14	3,033.16	3,033.16
100012185	SPHERELITE	8100	LB	2.21	17,901.00	17,901.00
100003714	FWCA	191	LB	27.01	5,158.91	5,158.91
100003764	LATEX 2000	1215	GAL	35.19	42,755.85	42,755.85
100003765	STABILIZER 434B	243	GAL	50.39	12,244.77	12,244.77
101200026	D-AIR 3000L	405	GAL	78.10	31,630.50	31,630.50
PACKER CEMENT						
101250222	PREMIUM - HI-TEMP CEMENT	60	SK	24.05	1,443.00	1,443.00
100003691	SSA-1 - 200 MESH	1974	LB	0.34	671.16	671.16
100003722	SILICALITE	282	LB	1.63	459.66	459.66
100003646	HALAD(R)-322	42	LB	10.50	441.00	441.00
100001617	HALAD(R)-9	28	LB	14.47	405.16	405.16
101226480	UNIVERSAL CEMENT SYSTEMS	28	LB	7.50	210.00	210.00
100005050	HR-5	23	LB	6.14	141.22	141.22

HALLIBURTON

<u>Mtrl Nbr</u>	<u>Description</u>	<u>Qty</u>	<u>U/M</u>	<u>Unit Price</u>	<u>Gross Amt</u>	<u>Net Amt</u>
	STAGE 2					
101250222	PREMIUM - HI-TEMP CEMENT	725	SK	24.05	17,436.25	17,436.25
100003691	SSA-1 - 200 MESH	23853	LB	0.34	8,110.02	8,110.02
100003722	SILICALITE	3408	LB	1.63	5,555.04	5,555.04
100003646	HALAD(R)-322	512	LB	10.50	5,376.00	5,376.00
101226480	UNIVERSAL CEMENT SYSTEMS	341	LB	7.50	2,557.50	2,557.50
3965	CEMENT AND ADDITIVES HANDLING / DISPOSAL NUMBER OF EACH	2457 1	CF	2.82	6,928.74	6,928.74
45	SPECIAL SHIPPING 25,180 LBS	1	EA	7,500.00	7,500.00	7,500.00
	11 3/4" LINER FLOATING EQUIPMENT					
45	11 3/4" X 14 3/4" CENTRALIZERS	28	EA	113.19	3,169.32	3,169.32
45	11 3/4" HINGED LIMIT CLAMP W/ SET SCREWS	28	EA	52.80	1,478.40	1,478.40
45	11 3/4" FLOAT COLLAR W/ SEAL LOCK HC THR	1	EA	4,728.95	4,728.95	4,728.95
45	11 3/4" SLIP JOINT, FLOAT SHOE	1	EA	1,227.04	1,227.04	1,227.04
	Total			USD		273,398.46
	Discount			USD		0.00
	Discounted Total			USD		273,398.46

HALLIBURTON

Job Information

KS 5 Production Casing (Stage 2)

KS_v1 5 & 6

Well Intervals:

11 3/4" Production Casing	0 - 2200 ft (MD)
Outer Diameter	11.750 in
Inner Diameter	10.682 in
Linear Weight	65 lbm/ft
Casing Grade	C-90

16" Intermediate Casing with 20% Excess	0 - 2200 ft (MD)
Outer Diameter	16.000 in
Inner Diameter	14.841 in
Linear Weight	97 lbm/ft
Casing Grade	L-80
Job Excess	20 %

Calculations

KS 5 Production Casing (Stage 2)

Spacer:

$$\begin{aligned}\text{Total Spacer} &= 561.46 \text{ ft}^3 \\ &= 100.00 \text{ bbl}\end{aligned}$$

Cement : (2200.00 ft fill)

$$\begin{aligned}\text{Total Tail Cement} &= 0.00 \text{ ft}^3 \\ &= 0.00 \text{ bbl} \\ \text{Sacks of Cement} &= 725 \text{ sks}\end{aligned}$$

Shoe Joint Volume: (1.00 ft fill)

$$\begin{aligned}0.00 \text{ ft} * 0.0 \text{ ft}^3/\text{ft} &= 0.00 \text{ ft}^3 \\ &= 0.00 \text{ bbl} \\ \text{Tail plus shoe joint} &= 0.00 \text{ ft}^3 \\ &= 0.00 \text{ bbl}\end{aligned}$$

Total Pipe Capacity:

$$= 0.00 \text{ bbl}$$

Displacement Volume to Shoe Joint:

$$\begin{aligned}\text{Capacity of Pipe - Shoe Joint} &= 0.00 \text{ bbl} - 0.00 \text{ bbl} \\ &= 0.00 \text{ bbl}\end{aligned}$$

HALLIBURTON

Job Recommendation

KS 5 Production Casing (Stage 2)

Fluid Instructions

Fluid 1: Water Spacer

FRESH WATER AHEAD

Fluid Density: 8.34 lbm/gal

Fluid Volume: 100 bbl

Fluid 2: Tail Cement

Premium Hi-Temp Westcoast

35 % SSA-1 (Additive Material)

5 % Silicalite (Additive Material)

0.75 % Halad(R)-322 (Low Fluid Loss Control)

0.5 % Universal Cement Systems (Conditioning Aid)

Fluid Weight 15.50 lbm/gal

Slurry Yield: 1.63 ft³/sk

Total Mixing Fluid: 6.80 Gal/sk

Top of Fluid: 0 ft

Calculated Fill: 2200 ft

Volume: 210.90 bbl

Calculated Sacks: 724.67 sks

Proposed Sacks: 725 sks

Fluid 3: Water Spacer

DRILLING MUD

Fluid Density: 8.34 lbm/gal

Fluid Volume: 243.75 bbl


Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

11. KS-5 – As-Built Diagram

**Puna Geothermal Venture
Well KS-5
Schematic of Well Completion As Built**



Richmond Energy Services, Inc.

5221 CENTRAL AVENUE, SUITE 201
RICHMOND, CALIFORNIA 94804-5829

TELEPHONE: (510) 527-9876
FAX: (510) 527-8164
E-MAIL: mw@geothermex.com

12. Wellhead Stack Diagram

Puna Geothermal Venture - Resource Recovery Project **Well KS-5 - Wellhead Stack Diagram**

